

**ORIGINAL
FILED**

08 MAR 14 PM 1:24

CLERK, U.S. DISTRICT COURT
SOUTHERN DISTRICT OF CALIFORNIA

CP

DEPUTY

Robert Ted Parker (SBN 43024)
Raymond E. Loughrey (SBN 194363)
Kara V. Warner (SBN 244964)
KIRKPATRICK & LOCKHART PRESTON
GATES ELLIS LLP
55 Second Street, Suite 1700
San Francisco, CA 94105-3493
Telephone: (415) 882-8200
Facsimile: (415) 882-8220

Attorneys for Plaintiffs SAIGUT S.A. de C.V.
and SAIPEM S.A.

UNITED STATES DISTRICT COURT
SOUTHERN DISTRICT OF CALIFORNIA

SAIGUT S.A. de C.V., a Mexican corporation;
and SAIPEM S.A., a French corporation,

Plaintiffs,

vs.

SEMPRA ENERGY, a California corporation;
SEMPRA LNG, a Delaware corporation;
ENERGIA COSTA AZUL, S. de R.L. de C.V., a
Mexican corporation; BVT LNG COSTA AZUL,
S. de R.L. de C.V., a Mexican corporation;
COSTA AZUL BMVT, S.A. de C.V., a Mexican
corporation; BLACK & VEATCH
CORPORATION, a Delaware corporation;
TECHINT S.A. de C.V., a Mexican corporation;
THE KLEINFELDER GROUP, INC., a
California corporation; ARUP NORTH
AMERICA LIMITED, a United Kingdom
corporation; ARUP TEXAS, INC., a Texas
corporation; WHESOE OIL & GAS LIMITED,
a United Kingdom corporation; Q&S
ENGINEERING, INC., a California corporation;
and DOES 1 through 20, inclusive,

Defendants.

Case No.

'08 CV 0478 JM BLM

**COMPLAINT FOR DAMAGES AND
OTHER RELIEF**

- Negligence
- Negligent Misrepresentation
- Breach of Implied Warranty of Information
- Breach of Duty of Non-Hindrance
- Breach of Contract
- Breach of Good Faith Covenant
- Fraud
- Cardinal Change/*Quantum Meruit*
- Mutual Mistake
- *Quantum Meruit* for Reasonable Value of Work Performed
- Constructive Acceleration
- Injunctive Relief

JURY TRIAL DEMANDED

Plaintiffs SAIGUT S.A. de C.V. and SAIPEM S.A. complain of defendants as follows:

THE PARTIES

1. Plaintiff SAIGUT S.A. de C.V. ("SaiGut") is a corporation formed under Mexican law, with its business in Ensenada, Baja California, Mexico. SaiGut has constructed marine works

CR

1 and a related facility for a liquefied natural gas ("LNG") regasification terminal at Costa Azul, near
2 Ensenada. SaiGut was jointly formed with Corporación Gutsa, S.A. de C.V. SAIPEM S.A. is now
3 the sole owner. SaiGut is thinly capitalized and exists solely as a single-purpose entity.

4 2. Plaintiff SAIPEM S.A. ("Saipem") is a corporation formed under French law, with
5 offices in Saint Quentin-en-Yvelines, France. Saipem is engaged in offshore marine construction,
6 including LNG receipt terminal facilities and oil rigs.

7 3. Defendant SEMPRA ENERGY ("Sempra Energy") is a corporation formed under
8 California law with San Diego principal offices. Sempra Energy develops and operates energy
9 infrastructure, energy utilities, and related products.

10 4. Defendant SEMPRA LNG ("Sempra LNG") is a corporation formed under Delaware
11 law with San Diego principal offices. Sempra LNG is affiliated with Sempra Energy and develops
12 and operates energy infrastructure, including LNG regasification terminals in Baja California and
13 elsewhere, and provides related products and services. (Sempra Energy and Sempra LNG are
14 referred to together as "Sempra").

15 5. Defendant ENERGIA COSTA AZUL, S.A. de C.V. ("ECA") is a corporation formed
16 under Mexican law with principal offices in San Diego, California. ECA is thinly capitalized and is a
17 single-purpose entity. (Sempra Energy, Sempra LNG and ECA are collectively referred to as "the
18 Sempra Defendants").

19 6. Defendant COSTA AZUL BMVT, S.A. de C.V. ("BMVT") is a corporation formed
20 under Mexican law with offices in Mexico, D.F. BMVT is thinly capitalized and exists solely as a
21 single-purpose entity, and entered into the Prime Contract described herein in San Diego, California.

22 7. Defendant BLACK & VEATCH CORPORATION ("Black & Veatch") is a Delaware
23 corporation with offices in Overland Park, Kansas, and substantial contacts in California of a
24 continuous and systematic nature, with seven offices Statewide, one at 9820 Willow Creek Dr., San
25 Diego, and did ample work here on the LNG project.

26 8. Defendant TECHINT S.A. de C.V. ("Techint") is a corporation formed under Mexican
27 law with offices in Mexico, D.F. On information and belief, Techint has done substantial business in
28 this judicial district which concerns the LNG terminal, and is the alter ego of BVT/BMVT.

1 9. Defendant BVT LNG COSTA AZUL, S. de R.L. de C.V. ("BVT") is a corporation
2 formed under Mexican law as a thinly-capitalized, single-purpose entity by Black & Veatch and
3 Techint, with offices in Mexico, D.F. BVT has done substantial business in this judicial district in
4 connection with the LNG terminal construction, and has agreed to dispute resolution in a California
5 forum. (Black & Veatch, Techint, BMVT, BVT are together named as "the BVT Defendants").

6 10. Defendant THE KLEINFELDER GROUP, INC. ("Kleinfelder") is a corporation
7 formed under California law with principal offices in San Diego. Kleinfelder provided engineering,
8 environmental and construction-related services within San Diego in connection with the LNG
9 terminal project.

10 11. Defendant ARUP NORTH AMERICA LIMITED d/b/a "ARUP ENERGY" is a
11 corporation formed under United Kingdom law, and Defendant ARUP TEXAS, INC. is a corporation
12 formed under Texas law (together, "Arup"), each having offices in Houston, Texas. Arup provided
13 engineering consultation and design services to Sempra Energy in San Diego in connection with the
14 LNG terminal project.

15 12. Defendant WHESSOE OIL & GAS LIMITED ("Whessoe") is a corporation formed
16 under United Kingdom law, with offices at Princes Gate, London, U.K. Whessoe provided
17 engineering design and consultation services to Sempra Energy in San Diego in connection with the
18 LNG terminal project.

19 13. Defendant Q&S ENGINEERING, INC. ("Q&S") is a corporation formed under
20 California law with principal offices in Escondido, California. Q&S provided aquatic science and
21 oceanographic consulting services to the LNG terminal project.

22 14. A unity of interest exists within each of the following groups of entities: (1) ECA,
23 with its parent entities Sempra LNG and Sempra Energy, (2) BVT and BMVT, with their parent
24 entities Black & Veatch and Techint, and (3) Arup Energy and Arup Texas, Inc., such that any
25 individuality and separateness between members of each of the three groups does not exist. In all
26 material respects (1) Sempra exercises dominion and control over ECA, and ECA acts as an
27 instrumentality, agent, or conduit, to be a functioning alter ego, and (2) Black & Veatch and Techint
28 exercise dominion and control over BVT and BMVT, and BVT and BMVT act as their agents,

1 instrumentalities, or conduits, so that BVT and BMVT are their functioning alter egos, and (3) Arup
2 Energy exercises dominion and control over Arup Texas, Inc., which acts as its agent, instrumentality
3 and conduit to be its functioning alter ego.

4 15. Plaintiffs are informed and allege that (1) Sempra LNG and Sempra Energy formed
5 ECA, and (2) Black & Veatch and Techint formed BVT and BMVT, to artificially shield themselves
6 from liability to Plaintiffs and other creditors.

7 16. Plaintiffs are informed and allege that (A) Sempra Energy and Sempra LNG have used
8 ECA, and Black & Veatch and Techint have used BVT and BMVT, to perpetrate wrongful and
9 inequitable acts, including the attempt to avoid responsibility for matters alleged herein, for their own
10 benefit and to Plaintiffs' detriment; and that (B) adherence to the fiction of the separate existence of
11 (i) ECA distinct from Sempra Energy and Sempra LNG, and (ii) BVT and BMVT distinct from Black
12 & Veatch and Techint, would permit abuse of corporate privilege and promote injustice as said
13 Defendants could thus shield themselves from liability and perpetrate a fraud upon Plaintiffs.

14 17. Plaintiffs do not know the true names and capacities of Defendants named herein as
15 DOES 1 through 20, inclusive, and therefore sue these Defendants by fictitious names. Each Doe
16 Defendant is responsible in some manner for the acts, omissions and damages alleged herein.
17 Plaintiffs will amend to allege their true names and capacities.

18 18. Each Defendant was the principal, agent, partner, associate, joint venturer, successor-
19 in-interest, and actor in concert with and under the direction and control of, each remaining
20 Defendant, and within the scope of these relationships.

21 JURISDICTION AND VENUE

22 19. This Court has subject matter jurisdiction under 28 U.S.C. § 1332(a)(2) as there is
23 complete diversity of citizenship between Plaintiffs and Defendants as the action is between citizens
24 of a state and citizens of a foreign state, and the amount in controversy exceeds \$75,000.00, exclusive
25 of interest and costs.

26 20. Venue is proper in this judicial district pursuant to 28 U.S.C. § 1391(a)(3) because all
27 Defendants are either present and maintaining their principal offices here, or carrying on substantial
28 continuous and systematic business here, or they (or through an *alter ego*) have transacted business



here in connection with the LNG terminal project, or engaged in wrongful acts here alleged within this judicial district.

STATEMENT OF FACTS

A. Introduction: Facts Common to All Claims

21. In 2001, Sempra Energy resolved to build an LNG receiving terminal in Baja California named Energia Costa Azul, about fourteen miles north of Ensenada. Plans called for ships to dock at the berthing facility 200 meters off the Mexican coast and unload LNG at -162 degrees centigrade for temporary storage in the facility's onshore tanks. The LNG would be "regasified" in exchangers with seawater pumped in at the facility, and then transmitted in compressed form into the western United States through a new forty-five mile gas pipeline. The LNG terminal (apart from the offshore breakwater) would be comprised of the following: (1) a LNG ship berthing jetty structure consisting of a central unloading platform with associated dolphins (four breasting and eight mooring dolphins) and an approach trestle accommodating the necessary piping, cables and access roadway to link the unloading platform to the shore; (2) two LNG storage tanks; (3) the process plant which regasifies the LNG and (4) an export pipeline system. The Costa Azul LNG terminal would be the first of three LNG receiving terminals that Sempra Energy planned to build. Although initial plans included a Shell Oil Co. affiliate as a prospective joint venture partner at Costa Azul, Shell later withdrew from the venture. A photograph and diagram of the LNG terminal appear below. Other photos and information are available at:

<http://www.energiacostaazul.com.mx/English/constructionupdate.htm>



1 22. Sempra Energy formed its wholly-owned subsidiary, Sempra LNG, to administer its
2 overall LNG terminal development program. Sempra Energy also formed ECA as the Mexican entity
3 to own and operate the LNG terminal at Costa Azul. ECA split the Costa Azul LNG terminal project
4 into two principal contracts: WP1 (the "Prime Contract"), for construction of the LNG receiving
5 terminal and near-shore marine facilities (the "LNG Terminal"), and WP2, for an offshore
6 breakwater.

7 23. As it lacked LNG marine construction experience, Sempra Energy hired Kleinfelder
8 for onshore and offshore site investigation and Arup as its marine engineering consultant for the
9 Marine Works aspect. With assistance from Whessoe, Sempra revised the project's offshore scope in
10 2003 and retained Kleinfelder to produce an offshore geotechnical and geological hazard report to
11 evaluate the soil, geologic and seismic conditions at the site, and to make recommendations for
12 design and construction. Arup was to provide expert marine engineering advice, review all available
13 offshore geotechnical and geophysical survey information and reports from other consultants, and
14 confirm the data to be used for preparation of engineering documentation. Arup was also to advise
15 Sempra for any further survey work prior to final design and construction.

16 24. Sempra obtained some site survey reports from Shell and, with Arup's advice, utilized
17 various additional consultants to make technical surveys of the terminal site and produce site
18 investigation reports ("Site Reports") describing the soils, rock strata, ocean floor conditions of the
19 site to establish feasibility and enable informed design and construction of the terminal facilities.
20 Among the Site Reports so commissioned and utilized were the following:

21 a. Thales Geophysical Report, dated March 18, 2003 (the "Thales Report")
22 (geophysical surveys of part of Site and adjoining site);

23 b. Whessoe General Design Basis, Marine Facilities Design Basis, Marine Piling
24 Specification, draft June 12, 2003, final August 2004 (each a "FEED Study") (overall layout
25 design for LNG terminal with Marine Facilities);

26 c. Kleinfelder Offshore Geotechnical Investigation, dated November 21, 2003,
27 and revised June 4, 2004 (the "Kleinfelder Report") (six boreholes drilled in August 2003 to
28 rock levels, but not at Jetty or Dolphin locations);

1 d. Baird Hindcast and Berth Downtime Analysis, Wave Climate and Marine
2 Operability Analysis Costa Azul, dated May 10, 2004 ("Baird Reports");

3 e. Arup Ocean and Land Datum Survey & Recommendations, dated June 4, 2004
4 (the "Arup Report") (review of Site Reports by engineering advisor);

5 f. Fugro Pelagos Marine Geophysical Survey dated September 17, 2004, and
6 reports of Bathymetry, Seabed Features, Seabed Imagery, Isopacks, Depth of Rock below
7 MLLW (the "Fugro Pelagos Reports");

8 g. Q&S Seafloor Probe Report, dated March 9, 2005 (the "Q&S Report") (limited
9 jet-probing testing).

10 25. All Site Reports (except Q&S) were obtained by Sempra and reviewed by Arup prior
11 to award of any construction contracts. Kleinfelder concluded that its boreholes were correctly
12 placed at the locations for jetty and dolphin pilings to be later installed, but this was wrong. Arup
13 ignored that error, but did notice datum conflicts and recommended that Kleinfelder Report be "for
14 information only." Sempra ignored this advice, and designated the Kleinfelder Report as "Rely Upon
15 Information" (and also Thales Report, with conflicting data) when ECA awarded the Prime Contract
16 to Elina Sistemas Del Norte, S.A. de C.V. ("Elina") on December 20, 2004. In early February 2005,
17 Elina assigned the Prime Contract to BMVT. BMVT is a consortium of four global
18 construction/engineering companies: Black & Veatch; Mitsubishi Heavy Industries, Ltd.; Vinci
19 Construction Grands Projets; and Techint, and led by Black & Veatch. BMVT has acted as the prime
20 contractor and further allocated to a sub-consortium comprised of Black & Veatch and Techint
21 ("BVT") the portion of the Work covering the Jetty and Dolphins (the "Marine Facilities") and the
22 Seawater Intake (the "SWI") structure, while BMVT kept responsibility for the other land-based
23 Terminal facilities and Tanks.

24 26. After its award, BVT commissioned a further Q&S geophysical seafloor probing
25 report which used PVC jet probes of unlikely accuracy, but Q&S claimed nonetheless to "generally
26 confirm" the Kleinfelder data in its March 2005 report. In May 2005, BVT awarded a subcontract to
27 SaiGut (the "Subcontract"), for construction of the Marine Facilities and, later, the construction of the
28 SWI structure. In its bid for Marine Facilities construction, SaiGut designated conservatively-

1 designed pile dimensions, made extra-over material quantity allowances in its pile procurement and
2 fabrication schedule, and made extra over-allowances in its jack-up rig allocation.

3 **B. The Pile Foundation Claims**

4 27. Plaintiffs' first set of claims arise from certain survey information in Site Reports that
5 the Sempra Defendants provided with the Invitation to Bid documents for WP1 regarding the
6 subsurface marine conditions, which, after BMVT was awarded the Prime Contract, were provided
7 by BVT to SaiGut pursuant to the Subcontract. Some of the Site Reports were provided "for
8 information only," and others were offered as "Rely Upon Information" for contractors in assessing
9 the resources, techniques and costs of construction, formulating a "critical path" construction plan,
10 and submitting a bid. Appendix A-1 to the Prime Contract stated: "where categorized as 'Rely Upon
11 Information,' the Contractor is entitled to rely upon the accuracy of the information without further
12 verification," and this was incorporated into the Subcontract. The Site Reports provided as "Rely
13 Upon Information" included the Thales Report, the Kleinfelder Report, and several Whessoe FEED
14 studies. However, the Rely Upon Information did not accurately represent the subsurface conditions
15 at the project site. Rather, it contained numerous material inaccuracies, particularly with respect to
16 bathymetry, subsurface rock levels, and the quality of the rock beneath the ocean surface where
17 SaiGut was to construct the pile foundations for the Marine Facilities. In addition, the Rely Upon
18 Information was internally inconsistent as utilizing conflicting datums, without any concordance to
19 synthesize the information there set forth.

20 28. In the same Invitation to Bid documents, and later on in the Subcontract bidding
21 documents, the Arup and Fugro Pelagos Reports were provided "for information only." Plaintiffs are
22 informed and allege that both Arup and Fugro Pelagos, Inc., a hydrographic and seabed consultant,
23 relied on information in the Kleinfelder and Thales Reports in preparing their reports: the Arup
24 Report dated June 4, 2004 and the Fugro Report dated September 17, 2004. The Kleinfelder Report
25 was the only source of geotechnical data (i.e., resulting from drilling boreholes) provided by the
26 Sempra Defendants on which contractors could base the design, procurement, and construction
27 elements of their bids. SaiGut relied upon the Kleinfelder Report in preparing its bid for the Marine
28 Facilities as Invitation to Bid documents had authorized.

1 29. The Prime Contract attached materials stating the parties' assertions of their respective
2 contractual obligations. In Appendix GG, Item 129, BVT asserted the impracticability of authorizing
3 further pre-construction marine investigation as follows: "we [BMVT] have based our proposed
4 marine work design on the geotechnical site investigation documents provided." On Kleinfelder's
5 expressed concerns about rock elevation, rock quality, and sub-bottom boulders, BVT stated, "these
6 [issues] can only be determined at the time of actual installations of the piling. It is not feasible,
7 based on the aggressive Project schedule nor [sic] the specialty equipment required, for BMVT to
8 perform additional marine investigations prior to the site construction mobilization and installation
9 work." ECA responded with "Agreed," and the Sempra and BVT Defendants thus combined to
10 attempt to pass on the problems of conflicting and inadequate information to the Marine Works
11 Subcontractor, who was then still to be named. Although BVT later put Appendix GG into the
12 Subcontract, it had still found time to commission the March 2005 Q&S Report jet-probe
13 investigation, despite its dubious conclusions, and could have obtained accurate borehole testing in
14 that time at the precise location of the piles.

15 30. The Prime Contract also provided that, during a 90-day "Site Investigation Period,"
16 BMVT "shall . . . investigate the Site Conditions . . . in accordance with Prudent Industry Practices,"
17 thus allowing further bathymetric and geotechnical investigation, but that thereafter, "Contractor shall
18 be deemed to have obtained all necessary information as to risks" that "may affect the Work." Five
19 months elapsed before execution of the Subcontract in May 2005, although the parties had frequent
20 contact due to a limited notice to proceed. BVT failed, during this period, to inform SaiGut of the 90-
21 day Site Investigation requirements, or that the 90-day period had already lapsed when the
22 Subcontract was signed, or that BVT or BMVT had allowed it to lapse without any notice of
23 subsurface conditions differing from the Site Reports. Such omissions likely had the legal effect of
24 allocating the entire risk of unforeseen site conditions on BVT.

25 31. The terms of the Subcontract (§550.50), however, provided that SaiGut "has satisfied
26 itself as to the character. . . of surface and subsurface conditions . . . insofar as this information is
27 reasonably ascertainable from an inspection of the Jobsite and Subcontract Documents." This
28 Subcontract provision limited SaiGut's risk of unforeseen conditions to those reasonably

ascertainable from inspection, which was a legal right actively sought by SaiGut representatives. This provision remained in the Subcontract signed by SaiGut and BVT, and was never amended. Yet BVT attempted to effect a verbal amendment of the provision by assuring SaiGut, in a meeting during April 2005 that, if SaiGut would accept the risk of soil conditions and thereafter should encounter a variance in actual conditions from Rely Upon Information, BVT would obtain compensation from the owner, ECA, on a "pass-thru" basis. BVT knew or should have known, however, that its assurances were misleading, since BVT knew it had already accepted the site conditions risk under the Prime Contract, and had no legal right to present a pass-thru claim to ECA. BVT failed to disclose this fact while assuring SaiGut of its pass-thru rights, and failed until 2008 to allow SaiGut to even see the Prime Contract by which BVT had undertaken such risk.

32. In fact, the actual site conditions differed substantially from the data presented in the Rely Upon Information, and this greatly impacted both SaiGut's complexity of performance and its construction schedule and costs. SaiGut was forced to exceed its bid allowances and expend significant additional resources on labor, equipment, and materials due to extra work necessitated by unforeseen subsurface conditions, and SaiGut's work was substantially delayed due to the misinformation.

33. Stated generally, Plaintiff's damages stem from Defendants' failure to synthesize inconsistent Site Report data and identify inadequate Rely Upon Information. For example, the Rely Upon Information included inconsistent MSL (mean sea level) or MLLW (mean lower low water) measurement datums, failed to measure offshore locations planned as the Dolphin locations, and offered data from a mere 6 boreholes, thus producing very paltry information about the seabed conditions. Kleinfelder did, however, send a *caveat* to make further geotechnical borings if the location of pile foundations should change from those assumed in the Kleinfelder Report (which later occurred, as the Jetty layout was extended and repositioned by Sempra and Whessoe). The Sempra and BVT Defendants, advised by Arup and Whessoe, failed to follow Kleinfelder's recommendation for further borehole testing, just as they ignored Arup's own *caveat* that the Kleinfelder Report should be used "for information only." These Defendants also failed to consider that data inaccuracy at this Project presented an even higher degree of risk than normal due to the Mexican NEA's

1 prohibition on open water blasting, which is often used to eliminate unforeseen seabed irregularities.
2 Indeed, the Sempra and BVT Defendants failed one final opportunity to correct the errors of the Rely
3 Upon Information, which SaiGut brought to their (and Arup's) attention. After execution of the
4 Subcontract, a Fugro S.A. survey for seismic data also produced bathymetric data showing top of
5 rock data which differed from the Kleinfelder measurements. SaiGut notified BVT of the
6 discrepancy and furnished BVT with the Fugro S.A. report, which, upon information, BVT passed
7 along to ECA. Yet ECA and BVT rejected the new data, now abruptly citing the superior reliability
8 of geotechnical (drilling) surveys over geophysical (merely probing) ones.

9 34. During construction, the rock head levels encountered were often lower than the
10 Kleinfelder Report indicated, although some were higher, and variations ranged up to 4.5 meters
11 between anticipated rock head depths and actual depths. Regarding pile foundation work, the vertical
12 datum inconsistencies in water, sediment and rock depths meant that 13 of the 14 pre-fabricated steel
13 piles were unsuited for the actual depths of sediment and competent rock. Some of the lengthened
14 dolphins were too heavy for SaiGut's existing equipment to install, so they had to be cut into two
15 sections and then spliced back together *in situ* over water, significantly changing the construction
16 methodology. In addition, SaiGut encountered highly variable subsurface rock with fractures,
17 fissures, and steep slopes that were not apparent from the factual data in the Kleinfelder Report.
18 These variances caused SaiGut serious difficulties and delays in installing the jetty and dolphin pile
19 foundations, resulting in significant additional labor and equipment expenses.

20 35. The Rely Upon Information also contained inaccuracies due to wrong use and
21 interpretation of data. For example, the Kleinfelder Report stated data of isobaths, sediment thickness
22 (and inferred top of rock elevation) without stating whether they were at MSL (mean sea level) or
23 MLLW (mean lower low water) despite an 84cm difference between them; later stated bathymetry
24 level lines and top of rock elevation in MLLW; and borehole logs and sea level data without
25 specifying MSL or MLLW. Upon information and belief, since the differences in reported and actual
26 top of rock elevations appear up to 4.5 meters, it is likely that Kleinfelder mistakenly used MSL or
27 MLLW data. The tide corrections Kleinfelder used to determine sea level at boreholes also were
28 erroneous. Then, adding to the misrepresentations, the Q&S Report in March 2005 claimed to

1 “confirm” the Kleinfelder data.

2 36. SaiGut was required to rely, and did rely, on the Kleinfelder Report and other Rely
3 Upon Information issued by the Semptra and BVT Defendants in determining the quantities of steel
4 tubing required to build the piles. SaiGut based its bid for the Marine Facilities on a total steel weight
5 of 2,291 metric tons. As a precaution, SaiGut added 145 tons of piling steel to its existing order and
6 requested a change order from BVT to accommodate this. Subsequently, based on the differing
7 conditions encountered during the drilling work, SaiGut had to order another 163 tons of piling steel.
8 The 309 tons of extra steel required, and delays incurred in procuring them, compounded the damages
9 that SaiGut suffered from the inaccuracies in the Rely Upon Information.

10 37. Arup issued its own Report on June 4, 2004, the same day the Kleinfelder Report was
11 issued. The Arup Report was “for information only” and not “Rely Upon” purposes, and contained
12 recommendations based on a November 2003 version of the Kleinfelder Report. In a minor
13 reference, the Arup Report identified earlier Kleinfelder reports as suitable “for information only”
14 purposes, not as Rely Upon Information, and fails to mention the 2004 Kleinfelder Report. The Arup
15 Report also points out discrepancies between Kleinfelder borehole water depths and Thales
16 bathymetry ranging from -3.74m to +3.64m, and notes the 0.84m difference between the MSL and
17 MLLW datums used by Thales and Kleinfelder, respectively.

18 38. Nonetheless, the Semptra Defendants issued both the Thales and Kleinfelder Reports as
19 Rely Upon Information despite their identified deficiencies and inconsistencies. Six boreholes is not
20 sufficient to meet Prudent Industry Practices for LNG berthing dolphin and pile design, which
21 normally require at least one borehole at the specific location of each dolphin. Yet the Semptra
22 Defendants made no further rock boring investigations before awarding the Prime Contract, despite
23 having reason to know that the Report’s accuracy on boreholes, sediment depth, water level datums,
24 sediment thickness, rock profile and depth of competent rock was questioned by their own experts,
25 and subsequently challenged in its award to BMVT.

26 39. The defective Rely Upon Information damaged SaiGut in two ways. First, the
27 erroneous data regarding subsurface rock quality and rock levels led SaiGut to underestimate the total
28 cost of labor, equipment and materials needed to complete the Marine Facilities. As a result, SaiGut

1 was unable to maintain its schedules and methodology, forcing it to overrun its reasonable bid
2 allowances. Second, SaiGut's reliance on the inaccurate data required it to perform work and procure
3 materials without additional compensation or time extension, and outside the scope of the
4 Subcontract.

5 40. SaiGut also suffered damage and delay as a result of unforeseen jobsite conditions.
6 The unforeseen conditions include highly variable depth of sediment overburden, a highly variable
7 rock head profile, steeply sloping surfaces into which drilling work was required, and fissures and
8 crevasses in the rock head causing major difficulties in sealing the casings into the rock and drilling
9 dolphin sockets sufficiently deeply through unsuitable rock until competent load-bearing rock is
10 achieved. These unforeseen conditions could not have been ascertained from a site inspection, as the
11 conditions are not visible, or from the Subcontract documents, which do not adequately address the
12 specific conditions encountered at each dolphin and pile structural location, and prevailing sediment
13 layers over the general site.

14 41. SaiGut nevertheless made extraordinary efforts to perform its obligations under the
15 Subcontract and avoid interfering with BMVT's performance. SaiGut completed construction of the
16 Dolphins in August 2007, approximately nine months after the scheduled completion date. SaiGut
17 installed all pile foundations using a conservative and competent design. SaiGut achieved all design
18 criteria, pile tests, and hold and witness points. The overall quality of the engineering, procurement,
19 and construction clearly meet SaiGut's obligations under the Subcontract.

20 42. Delays in SaiGut's performance are also attributable to the delayed and late
21 construction of a breakwater structure by China Harbour & Engineering Co. and Costain. While the
22 primary purpose of the breakwater was to assure a high level of berth availability at the unloading
23 platform, the breakwater would also provide valuable temporary protection and stabilization for
24 SaiGut's concurrent near-shore construction efforts towards the end of 2006. However, the
25 breakwater was less than 10% installed in 2006 and still remains incomplete. Consequences of the
26 delayed construction of the breakwater include loss of weather protection from wave action, changed
27 current and sedimentation patterns that added to SaiGut's construction difficulties, and wave impact
28 that delayed and otherwise impeded SaiGut's rate of construction.

43. SaiGut fulfilled its obligation under the Subcontract to inform BVT and ECA of the differing site conditions, the defects in the Rely Upon Information, the non-performance of ECA's subcontractors and their effect on SaiGut's performance. SaiGut first notified BVT of the defective Rely Upon Information in August 2005 upon receipt of the Fugro S.A. Report which SaiGut copied to BVT. SaiGut submitted a formal claim to BVT in October 2005 for pass-thru to ECA, but BVT delayed transmitting to ECA for six months until chided by SaiGut. SaiGut again submitted a claim on May 23, 2007 and again on November 7, 2007. All such claims sought both monetary compensation and extension of time for excusable and compensable delay due to the defective Rely Upon Information. ECA and BVT initially rejected the claims on June 13, 2007 and made a final rejection on December 18, 2007.

C. The Seawater Intake Structure Claims

44. Plaintiffs' second set of claims arise from the construction of the Sea Water Intake (SWI) structure, a critical component of the LNG Terminal. The SWI structure draws seawater through undersea pipes (bellmouths and pipe basin) into a series of chambers that screen out sediment and other debris (pump pit area). The seawater is then pumped into a sprinkling system, which distributes the water over heat exchangers containing LNG, gradually raising the temperature of the LNG and converting it from a liquefied to a gaseous state. The slightly colder seawater is then returned to the sea. The gas is then compressed and transported in a pipeline to its destination. The nature of the Subcontract denied SaiGut working as an independent contractor. Instead, BVT undertook certain key activities that were in SaiGut's critical path, and thus for which SaiGut was reliant upon BVT for their timely completion. For instance, BVT was to have handed over the "pump pit area" in January 2006 and the "pipe basin area" in sections between early April and mid-July 2006 to enable SaiGut to commence construction activities. BVT failed to do so. The Subcontract provided that BVT was to perform onshore deep blasting of the pump pit area to a sufficient subsurface rock "fracturation" so as to allow SaiGut to then remove the rock and erect the concrete pump pit structure inside the blasted and excavated volume. The same division of work was to be observed for the trenches on which the sea-water intake pipes were to be installed.

45. According to an April 14, 2006 agreement with BVT, BVT was to provide SaiGut

1 with access to the SWI pump pit area no later than May 22, 2006. However, BVT failed to provide
2 SaiGut with timely access, preventing SaiGut from starting the sheet piles any earlier than August 14,
3 2006. BVT has admitted that this delayed SaiGut's construction of the SWI structure by 79 days.
4 Meanwhile, SaiGut's equipment remained on standby, or was put to less efficient use elsewhere.
5 BVT's failure to timely handover the pump pit area resulted in delay costs to SaiGut, as well as
6 wasted overhead. SaiGut's ability to drive sheet piles was further delayed as a result of BVT's
7 improper blasting, which extended the completion of this work to October 11, 2006.

8 46. SaiGut also has claims based upon BVT's improper blasting of subsurface rock in the
9 area of the SWI structure. First, BVT's blasting subcontractors, Bonifaci & Curiel ("BCP"),
10 improperly blasted the subsurface rock basin for the future pump pit in which the SWI structure was
11 to be constructed. Second, BCI improperly blasted the trenches in which the underwater intake pipes
12 leading to the SWI structure were to be laid. This improper blasting resulted in SaiGut's expending
13 extra engineering, construction labor, materials, plant and engineering in delay mitigation attempts
14 and other delays that damaged SaiGut and interfered with its ability to perform its independent
15 responsibilities under the Subcontract.

16 47. BVT agreed to provide an excavated peripheral trench in the pump pit to a depth of -
17 11.5 MLLW through which SaiGut could drive steel sheet piles to create working space for SaiGut to
18 build the perimeter of the SWI structure. But BVT was only able to achieve some 30%, leaving some
19 70% of the peripheral trench area either not blasted to adequate depth, or inadequately blasted and left
20 with substantial obstructions and rocks so that SaiGut could not drive the sheet piles to the required
21 depth. As a result, SaiGut was forced to redesign the temporary structure, and also to extract a
22 number of damaged sheet piles and re-drive them. The improper blasting of the pump pit area caused
23 a further delay in the driving of the sheet piles, and resulted in extra engineering, labor, plant,
24 materials and other costs.

25 48. BVT was unable to remove one particularly large boulder at the southern end of Axis
26 3 of the pump pit (the "Axis 3 Boulder"), and in October 2006, BVT ceased efforts to extract it. BVT
27 sought to transfer the consequences of the improper blasting to SaiGut, and SaiGut therefore had to
28 spend numerous additional hours re-designing the piling to account for the Axis 3 Boulder and other

1 improperly blasted areas.

2 49. SaiGut's bid pricing for the driving of the sheet piles was based upon setting the piles
3 at a depth of -11.5 MLLW. Driving piles to this depth would allow them to terminate below the
4 concrete foundation slab, which would ensure stability of the sheet piles and reduce the flow of water
5 into the structure. However, at the southeast corner of the structure, due to the Axis 3 Boulder, the
6 piles could only be driven to a depth substantially shallower than -11.5 MLLW. As a result of the
7 Axis 3 Boulder and other obstructions, SaiGut had to purchase and install 52 additional (longer)
8 anchors to stabilize the structure and compensate for a collapsed trench wall at the perimeter of the
9 pump pit, because the trench wall collapse created larger distances between the sheet piling and the
10 excavation. An entire extra layer of support had to be added to the screening basin structure,
11 requiring 38 tons of additional high-grade steel.

12 50. SaiGut's efforts to drive the piles despite the Axis 3 Boulder meant that it had to
13 perform additional grouting work around the sheet piles to reinforce the structure and reduce the
14 potential ingress of water, as well as to install additional grouting pipes to enable the injection of
15 grout at the lower areas of the sheet piles. The pile driving project was scheduled to take two weeks,
16 but lasted two months due to issues caused by BCI's defective blasting of the pump pit on behalf of
17 BVT.

18 51. The excavation of the SWI basin resulted in more than 300 days of delay attributable
19 to BVT. During that period, SaiGut's excavation equipment was allocated 100% to the basin
20 excavation. No work could be performed until BCI finished its work on behalf of BVT; therefore,
21 there were many days when SaiGut's excavation labor, equipment and staff were available but had to
22 remain on standby or be put to some less efficient use. Also, BVT's improper blasting left very large
23 pieces of rock that could not be excavated, causing damage to SaiGut's excavators and resulting in
24 further breakdown delays. BCI also began the blasting substantially after the date specified in the
25 Subcontract, which resulted in wasted SaiGut overhead for that period.

26 52. The Subcontract also obligated BVT to blast the bedrock for the bell mouths and
27 pipes, which feed the seawater into the SWI pump house. The original plan was to blast and drill
28 from a platform on land fill material, but BVT changed the methodology so that its subcontractor BCI

1 drilled instead from a floating platform directly into the bedrock. The new methodology created
2 significantly more silt in the pump pit area than the original methodology would have caused. Under
3 the Subcontract, SaiGut was obligated to remove any additional silt from the pump pit area. Because
4 significantly more siltation resulted from (1) BVT's changed drilling and blasting plans and (2) the
5 nearly one-year extended duration of the total operation, SaiGut had to perform more silt-removal
6 work than the Subcontract anticipated.

7 53. The delays caused by BVT also required SaiGut to keep its construction equipment at
8 the site longer than the parties anticipated. Under the original construction schedule, SaiGut was
9 obligated to import its equipment into Mexico for only six months. However, because of BVT's
10 blasting issues and other delays, SaiGut was forced to keep its equipment there longer. To avoid
11 having to pay the high cost of permanently importing the equipment into Mexico, SaiGut had to
12 recycle the equipment over the border from Tijuana and renew the Temporary Import License for all
13 of the equipment. BVT should cover the costs of equipment reimportation and Temporary License
14 renewal.

15 54. SaiGut also incurred damage due to post-award changes in design drawings of the
16 SWI pump that BVT had provided to SaiGut for the basis of its bid. BVT provided SaiGut with
17 drawings of the SWI pump during a bid conditioning meeting in late September 2005 that showed a
18 significantly smaller pump pit structure than was shown in the Subcontract documents. SaiGut based
19 its bid on the initial drawings of the smaller pump pit. However, BVT's drawings attached to the
20 Subcontract show a larger structure. Basically, the dimensions represented in the second set of
21 drawings required an extra 3,000 cubic meters of excavation work, and the purchase and installation
22 of an additional 20 ML of sheet pilings.

23 55. Inaccuracies in the front-end engineering and design ("FEED") drawings, which were
24 produced by Whessoe for ECA and provided as Rely Upon Information, also increased the scope of
25 SaiGut's work. The drawings, which detail the requirements for water stops at construction joints on
26 the pump pit, showed water stops only on the construction joints and external walls of the structure.
27 The Subcontract, at section 12(c), Scope of Work, was silent as to the number and location of the
28 water stops. During construction, however, BVT demanded water stops on both the internal and

1 external walls of the structure. In preparing its bid, SaiGut had allowed only for water stops on the
2 exterior walls and between construction lifts as shown on the FEED drawings. BVT's demand for
3 more water stops increased the total length of water stops needed by approximately 2,000 meters, and
4 required SaiGut to perform additional installation work out-of-sequence with its original plan that
5 extended its overall schedule.

6 56. The Subcontract identifies two drawings as the basis for the bid on the SWI pump pit.
7 BVT issued additional drawings showing increased complexity of the SWI structure, and SaiGut
8 agreed to accept the additional drawings as of April 14, 2007. Since then, BVT has demanded that
9 further complexities be included in the SWI Structure. The newest drawings show even more
10 complex concrete work than agreed under the Subcontract.

11 57. BVT's delay in providing SaiGut with detailed design drawings for the SWI structure
12 hindered SaiGut's ability to obtain steel and fuel at prices similar to those it used in calculating its
13 bid. SaiGut obtained quotes from its steel supplier when bidding for the SWI structure in August
14 2005. BVT was contractually obligated to design the SWI system. BVT released basic engineering
15 information to SaiGut in February 2006, but it was not sufficiently detailed to permit SaiGut to order
16 the needed steel. BVT released final approvals for its designs in May 2006. By that time, the
17 consequences to SaiGut's purchasing costs were that steel prices had escalated by over 50% and the
18 cost of fuel had increased by 13%. BVT's delay exposed SaiGut to extreme cost escalation
19 exceeding any reasonable contingencies, and eliminating any opportunities for significant cost
20 savings from an earlier procurement as planned in its schedule at time of award.

21 58. Construction of the SWI intake pipe basin depended upon the construction of a U-
22 shaped bund wall into the open sea to surround and protect the construction area from the open sea
23 during the construction of the pipe basin (the "Bund"). Under the Subcontract, SaiGut was
24 responsible for design and construction of this temporary Bund, and BVT was to provide the
25 necessary rock materials to SaiGut. The interior core of the Bund was to be composed of small rocks
26 (called "core"), while the exterior was to consist of a layer of larger rocks (known as "armor"). To
27 maintain a consistent construction schedule, it was imperative that BVT continuously supply the
28 materials in the correct proportions of four parts core to one part armor. BVT's subcontractor BCI

1 failed to do so. As a result, Bund construction was delayed due to BVT's delay in delivering
2 correctly-graded suitable materials in sufficient quantities to SaiGut.

3 59. Removal of the Bund also required more work than anticipated. Due to BVT's
4 improper rock blasting and changes in blasting methodology, blasting was delayed by more than two
5 months. Had BCI finished the blasting as scheduled, the temporary Bund could have been removed
6 before the winter season. However, the delays required that the Bund remain in place through winter
7 for safe protection of the work inside the basin during the bad weather season, during which time
8 SaiGut was contractually responsible for its maintenance. To guard against a possible breach in the
9 Bund by winter wave climate, SaiGut had to reinforce it by increasing its size and volume. SaiGut
10 approached BVT between July and October 2006 about the need for additional materials, but BVT
11 refused to acknowledge the need for the reinforcement. Ultimately, due to concern for safety of its
12 personnel and the work, SaiGut took the initiative and reinforced the Bund. This was fortunate, as a
13 severe storm in December 2006 caused the abandonment of the work, nearly breeched the reinforced
14 Bund and caused storm damage to its integrity. Subsequently, SaiGut's work in removing the
15 temporary Bund was more difficult and time-consuming than anticipated primarily because of the
16 delay, the differing weather season consequences and the safety of the work. Because these
17 consequences are entirely due to BVT's delay and default, BVT should bear the costs of removing the
18 additional Bund reinforcement material, including costs of extra equipment needed.

19 60. In addition, SaiGut seeks compensation for value-added contributions it made to the
20 anti-flotation design of the SWI Structure. The underwater nature of the SWI structure posed some
21 threat that it could experience a flotation effect. To prevent this, BVT originally proposed installation
22 of micro piles, but the details of the micro-piling design were uncertain and ill-defined at the bid
23 stage. In response, SaiGut incurred certain costs in the construction and operation of a sump
24 pumping system below the level of the floor of the SWI structure to address and rectify the flotation
25 issue. This solution eliminated the need for BVT's micro-piles concept, and received BVT's full
26 approval.. SaiGut's work represents a substantial cost-savings to BVT, as BVT's micro-piling
27 concept would have cost BVT approximately \$600,000. BVT has been unjustly enriched by SaiGut's
28 sump pumping work, and should compensate SaiGut for the value of its contributions.

1 61. The Method Statement drawings that SaiGut submitted with its April 2005 bid showed
2 SaiGut's need for sufficient land behind the LNG Jetty Abutment, at the start of the Approach Trestle
3 piling operations, to set up and operate a Jetty trestle piling train. The piling train is approximately
4 60 meters long and is intended to be assembled on land so that it can be extended along the trestle
5 structure as piles are driven. During subsequent SWI negotiations, SaiGut stated that the land behind
6 the Abutment to the Approach Trestle (+11 MLLW) needed support from a retaining wall, since the
7 land around the SWI pump pit is only +3 MLLW. However, delays caused by BVT's improper
8 blasting caused SaiGut's construction of the retaining wall to be consequentially delayed. The land
9 behind the Approach Trestle remained uneven and sloping for about 80 meters behind the Abutment.
10 Because that area was not level, SaiGut had inadequate space on which to assemble its piling train.
11 SaiGut was forced to constantly dismantle and relocate pieces of equipment that would normally be
12 affixed to the piling train. SaiGut seeks time extension and compensation for delays and costs from
13 BVT's failure to provide proper access to the Jetty .

14 62. SaiGut also incurred extra costs for the reclassification of hazardous zoning for
15 breasting Dolphin number 2 ("BD2"). The LNG Terminal offloading platform features four
16 motorized unloading arms for extraction of LNG from transporting vessels. Electrical equipment
17 within a certain radius of the unloading arms must meet safety classification standards because of its
18 location within a hazardous area in which hydrocarbons may be present. BVT represented to SaiGut
19 that the equipment on the breasting dolphins was not required to meet the safety classification
20 standards, as the dolphins were not within the specified radius of the unloading arms. SaiGut ordered
21 the electrical equipment for the breasting dolphins according to this information. However, BD2 was,
22 in fact, closer to the unloading arms than the other breasting dolphins, and the equipment on it had to
23 meet a higher safety rating. The equipment that SaiGut ordered was thus not fit for purpose, and had
24 to be cancelled and re-ordered at extra cost to SaiGut to conform to the requisite safety standards
25 applicable to the actual location of BD2. SaiGut seeks to recover for this expense.

26 63. SaiGut has incurred costs in financing the extra work orders for all of its extra work on
27 the SWI project, as described above, for which BVT has failed to pay.

28 64. SaiGut had further losses on the SWI Structure from the BAR insurance policy that

1 ECA obtained after award of contract; the details of which were not made privy to SaiGut at the time
2 of bidding. The policy BVT obtained included a deductible of \$500,000. In calculating its bid,
3 SaiGut allowed for a deductible of \$100,000, as had been stated in BVT's Invitation to Bid
4 documents. Any insurance settlement that SaiGut may obtain for any given claim will thus be
5 reduced by \$500,000, not the \$100,000 for which SaiGut allowed. In addition, the transportation
6 policy's deductible is \$25,000, while SaiGut anticipated a reasonable deductible of \$5,000. SaiGut
7 has submitted two insurance claims, one for sheet pile failure repair costs and another for pile coating
8 costs. SaiGut seeks damages for the difference between the anticipated and actual insurance
9 settlements under the insurance policies.

10 65. The ECA-supplied BAR insurance policy and the BVT "difference in conditions"
11 additional insurance policy also were deficient in that they failed to address the marine character of
12 the work, and thus did not adequately provide for the risks of working over water. The Subcontract
13 provided that BVT would pay 0.6% of the Subcontract price to SaiGut, if SaiGut obtained extra BAR
14 insurance. SaiGut made diligent efforts to obtain additional insurance, but was repeatedly refused
15 additional coverage. SaiGut therefore had to self-insure for the risks of working over water in the
16 winter season, and BVT refused to pay SaiGut the additional 0.6% of the contract price. SaiGut is
17 entitled to be paid for the risk of self-insuring under the Subcontract terms.

18 66. On April 14, 2006, BVT agreed to pay SaiGut about \$2,400,000 to settle certain
19 claims for work. At that time, BVT requested, and SaiGut agreed, to transfer an additional \$750,000
20 to the next phase of the ECA project. Plaintiffs are informed and allege that when this agreement was
21 reached, BVT knew that it was not to be awarded a contract for the second phase of the ECA project.
22 As such, it procured SaiGut's acceptance of the agreement without disclosing material information.

23 67. SaiGut has incurred \$25 million in damage for the SWI claims alone. SaiGut has
24 made diligent efforts to seek monetary compensation for the extra labor, plant and materials and
25 extension of time without resort to litigation. SaiGut communicated its intent to reach an amicable
26 resolution throughout the six-month period following the rejection of its initial claim, without
27 success. SaiGut's efforts included several in-person meetings with BMVT and BVT representatives
28 in July 2007 and January 2008, requiring SaiGut to commit time and cost for its attendance at BVT's

1 offices. Despite SaiGut's best efforts to realize a fair and reasonable resolution throughout the
2 execution of its Subcontract, both BVT and ECA have refused to recognize the legitimacy of
3 SaiGut's position and compensate SaiGut for additional time and expense necessitated by the
4 inaccuracies in the ECA-provided Rely Upon Information and the failure of BVT to fulfill its
5 contractual obligations.

6 **FIRST CAUSE OF ACTION**

7 **(Negligence against All Parties)**

8 68. Plaintiffs reallege and reincorporate by reference all paragraphs herein.

9 69. The Sempra Defendants assumed the responsibility to describe with technical
10 precision the subsurface conditions where SaiGut would be required to construct the Marine
11 Facilities, including the Jetty and the Dolphins. In so doing, the Sempra Defendants employed
12 defendants Arup, Kleinfelder, and Whessoe (the "Consultants") to survey the LNG terminal site,
13 measure the site's critical dimensions to competent rock, and report on their findings. The Sempra
14 Defendants and the Consultants assumed the responsibility to evaluate the technical reports produced
15 after such surveys and to take whatever steps were required to accurately evaluate the subsurface
16 conditions. In doing so, each such defendant assumed a legal duty to exercise care and to meet a
17 reasonable and accepted professional standard in performing those services.

18 70. The BVT Defendants also assumed the duty to describe with technical precision the
19 seabed conditions where SaiGut would be required to construct the Marine Facilities. In so doing, the
20 BVT Defendants employed Q&S to survey the terminal site, measure the site's subsurface
21 dimensions where the Jetty and Dolphins would be placed by drilling piles, and report on their
22 findings. The BVT Defendants assumed the responsibility to evaluate the Q&S Report and to take
23 whatever steps were required to accurately evaluate the seabed conditions. In doing so, such
24 Defendants assumed a legal duty to exercise care and to meet a reasonable and accepted professional
25 standard.

26 71. The Consultants and Q&S, each in their respective ways, assumed the duty to
27 measure, probe, drill, survey and report with technical precision on the seabed and site conditions
28 where the Marine Works were to be constructed, and in that, each such Defendant assumed a legal

1 duty to exercise care in performing those services, and to meet a reasonable and accepted professional
2 standard in performing the services.

3 72. Plaintiffs were within the foreseeable scope of harm that may have occurred from said
4 Defendants' negligent performance of the activities to measure, probe, drill, survey and report on
5 with technical precision on the seabed and site conditions where the Marine Works were to be
6 constructed, and to evaluate said results and commission any further surveys and reports necessary to
7 determine the seabed conditions with reasonable and professional degree of accuracy.

8 73. The activities to measure, probe, drill, survey and report with technical precision on
9 the seabed and site conditions were intended to affect the Plaintiffs, as much of the information was
10 to be provided as Rely Upon Information on which the design of Marine Facilities were to be based,
11 and on which SaiGut was expected to base its bid. Further, it is certain both that (1) Plaintiffs
12 suffered injury as a result of Defendants' failures to exercise due care or follow a reasonable and
13 accepted professional standard of performance, and that (2) there is a close connection between
14 defendants' conduct and the injury suffered by Plaintiffs.

15 74. There is a high degree of moral blame attached to Defendants' conduct, as each named
16 Defendant knew that their respective work product would be relied upon in constructing the LNG
17 Terminal, that the designed and constructed integrity of the permanent facility and safety and
18 environmental aspects during its construction were highly dependent upon their accuracy and
19 thoroughness, that the consequences of any negligence could be catastrophic if it were to contribute
20 to the possible event of uncontrolled release of volatile LNG from either a tanker or the facilities, and
21 nonetheless, as more specifically alleged herein, each such Defendant acted, at some point(s) to
22 ignore or overlook errors, omissions, miscalculations, failures of judgment, failures of the use of care
23 or of meeting reasonable and accepted professional standards in performing their activities. The
24 public policy of the State of California stresses the importance of the exercise of all safety measures
25 and reasonable care in the engineering, design, construction and commissioning of energy-supplying
26 facilities such as LNG receiving terminals. Plaintiffs are informed and allege that Defendants'
27 respective failures, actions and omissions are stated, in part, in paragraphs 75 through 80 below.

28 75. The Sempra Defendants failed in the use of reasonable care or the conformance to

1 reasonable and accepted professional standards, in part as follows:

- 2 a. Failed to act in accordance with Prudent Industry Practices;
- 3 b. Designated both the Thales and Kleinfelder Reports, as Rely-Upon Information, with
4 conflicting control and tidal datum, and an absence of accurate geoid or tidal datum
5 and no concordance;
- 6 c. Failed to obtain geotechnical measurement at each location where jetty piles or
7 dolphin piles would be installed, despite knowing the exact geographic location
8 coordinates of such locations as a consequence of the final re-positioning and
9 extension of the jetty;
- 10 d. Failed to provide any reasonable opportunity in 90-day Site Inspection period during
11 winter months to verify all data of Site Reports;
- 12 e. Failed to establish a satisfactory quality management feedback process to (i)
13 implement Site Report recommendations, (ii) synthesize data to eliminate
14 inconsistencies or inaccuracies, or (iii) identify and correct insufficiencies in Rely
15 Upon Information;
- 16 f. Failed to pursue Kleinfelder's recommendation to consider further geotechnical
17 borings, despite knowledge (i) that pile foundations would be placed at different
18 locations than those tested to date by boreholes, (ii) that open water blasting to
19 eliminate seabed irregularities was prohibited by the Mexican NEA, and (iii)
20 inconsistent data in the Rely Upon Information such as an 84cm inconsistencies and
21 vertical datum misrepresentation in levels and between MSL and MLLW data across
22 the Kleinfelder and Thales Reports with some water depths differences of up to 4m
23 and differences between Kleinfelder borehole depths and Thales bathymetry ranging
24 from -3.74 m to +3.64m;
- 25 g. Failed to provide any representative and sufficient, accurate or consistent control and
26 tidal datum, sufficient geotechnical borehole data or calibrated bathymetric or
27 geophysical data for the Unloading Platform and its Approach Trestle;
- 28 h. Failed to provide SaiGut with 10 Site Reports issued "for information" and utilized as

1 references by Arup in the Arup Report;

- 2 i. Designated as Rely Upon Information a feasibility survey report with only six
3 borehole logs to show top of rock elevations over a near shore plan area of some
4 60,000m² for the berth, and none at all in the plan area of 2,300m² for the Approach
5 Trestle;
- 6 j. Designated the Thales Report of 2003 as Rely Upon Information but not the Fugro
7 Pelagos Report of 2004 which updated it;
- 8 k. Failed to pursue Kleinfelder's recommendations to further define rock elevation and
9 quality as it related to casing length, dredge depth or subbottom boulders that may be
10 encountered during installation;
- 11 l. Failed to supply Kleinfelder with information from Fugro Pelagos geophysical surveys
12 of May 2004, or the subsequent Jetty design involving additional dolphins and a re-
13 positioned jetty;
- 14 m. Failed to heed its technical advisor Arup's advice that the Kleinfelder Report was
15 suitable only as "For Information Only," not as "Design;"
- 16 n. Failed to heed the advice of Arup that (i) the tidal datum should be that derived by
17 Baird, that (ii) the tidal datum as used by Thales be revised to be consistent with the
18 Baird tidal datum, or that (iii) control datum should be WGS84;
- 19 o. Failed to furnish the Fugro Pelagos Report to Kleinfelder with a request for a
20 correlation of all data in a consistent synthesis;
- 21 p. Persevered with data of Kleinfelder Report as Rely Upon Information despite
22 knowledge of conflicting recommendations and data from the Arup Report and
23 subsequent reports including the 2005 Fugro S.A. geophysical and seismic report
24 commissioned by SaiGut.

25 76. The BVT Defendants failed in the use of reasonable care or the conformance to
26 reasonable and accepted professional standards, in part as follows:

- 27 a. Failed to act in accordance with Prudent Industry Practices;
- 28 b. Failed to attempt to clarify its "three primary installation areas of concern" that BVT

1 previously identified to ECA in Appendix GG Item 129 as Kleinfelder's
2 "recommendations," despite having commissioned a further geophysical survey by
3 Q&S (*albeit* by inappropriate technique);

4 c. Failed in concluding that the "aggressive Project schedule" precluded further defining
5 rock elevations as recommended by Kleinfelder, despite having time to commission a
6 further geophysical survey by Q&S;

7 d. Failed to pursue Kleinfelder's recommendation to consider further geotechnical
8 borings, despite knowledge (i) that pile foundations would be place at different
9 locations than those tested to date by boreholes, (ii) that open water blasting to
10 eliminate seabed irregularities was prohibited by the Mexican NEA, that (iii) there
11 were vertical datum inaccuracies in levels, plus a lack of common datums across the
12 Kleinfelder and Thales Reports, and (iv) that BVT lacked any substantial experience in
13 managing the engineering and construction of marine works in wave-attacked exposed
14 shorelines in hazardous metocean conditions;

15 e. Failed to make a sufficient review of Rely Upon information for consistency, clarity,
16 or obvious errors or omissions for report to ECA within 28 days of Prime Contract
17 award (cf. Prime Contract, ¶ 2.1.2);

18 f. Failed to give ECA notice of Excusable Delay within 14-day period, and failed to
19 provide ECA with available and reasonable evidence thereof within 10-day period (cf.
20 Prime Contract, ¶16.2).

21 g. Failed in insufficient surficial and subsurface investigation of the "nature and location
22 of the Work and Site Conditions . . . as required by and in accordance with Prudent
23 Industry Practices," to discover actual conditions during the 90-day Site Investigation
24 Period (Prime Contract, ¶18.1);

25 h. Failed to give ECA any notice during the 90-day Site Inspection period describing any
26 site conditions that differ materially from the descriptions in Site Reports that would
27 impact the Work (cf. Prime Contract, ¶ 18.3);

28 i. Failed to provide any geotechnical borehole data or calibrated geophysical data for the

Approach Trestle areas;

- j. Failed to provide SaiGut with 10 Site Reports issued "for information" and utilized as references by Arup in the Arup Report;
- k. Designated as Rely Upon Information a feasibility survey report with only six borehole logs to show top of rock elevations over a near shore plan area of some 60,000m² for the berth, and none at all in the plan area of 2,300m² for the Jetty;
- l. Designated the Thales and Kleinfelder Reports as Rely-Upon Information, with conflicting and inaccurate geoid and tidal datum and no concordance;
- m. Failed to reasonably test Kleinfelder Report data in only commissioning Q&S for jet-probing, an unreliable technique inadequate to determine accuracy, rather than geotechnical testing at actual pile locations;
- n. Failed to reasonably select or support its blasting subcontractor BCI, which had no previous under-sealevel blasting experience;
- o. Failed to implement reasonable blasting procedures to facilitate rock excavation for installation of Seawater Intake pipes;
- p. Failed to disclose its failure to give any Notice during the 90-day Site Inspection Period and resulting forfeiture of legal rights to assert any claim to ECA for variance in expected and actual soil condition.

77. Kleinfelder failed in the use of reasonable care or the conformance to reasonable and accepted professional standards, in part as follows:

- a. Failed to survey, report or advise with Prudent Industry Practices;
- b. Failed to recommend further *geotechnical* investigations, in view of extreme paucity of data obtained from test borings, and none that related to planned locations;
- c. Failed to make or recommend more than six test borings overall, none of which was located within the jetty area, and those within the berthing area averaged 50+ meters from any planned dolphin piling;
- d. Issued a report misleading in its statement (page 49) that "*the borings for the nearshore mooring facilities were located at proposed foundation locations and*

1 *strength parameters were provided for each location,” which is untrue considering the*
2 *differences between the boreholes’ location coordinates, the design pile coordinates*
3 *and the final layout;*

- 4 e. Failed to recognize that its geotechnical testing boreholes were drilled at locations
5 different than planned locations of Dolphin pilings (on average, some 56 meters from
6 nearest borehole to actual dolphin location);
- 7 f. Failed to create a set of accurate onshore control datum as a reference for all ground
8 levels at site;
- 9 g. Failed to establish an accurate tidal measurement station at the site, to establish a
10 common tidal datum;
- 11 h. Failed to identify accurate onshore control datum, consistent sea level datum and
12 accurate tidal datum and apply consistency as basis for all bathymetric, geotechnical
13 and geophysical surveys;
- 14 i. Failed to obtain for accurate calibration of geophysical surveys data results to water
15 depth, sediment depth and rock depths as proven by geotechnical (coring)
16 investigation, all to common datum;
- 17 j. Failed to identify to Sempra the distinction between marine survey data appropriate to
18 determine feasibility and data required for detailed design and engineering of facility
19 and its final layout, and failure to dispute use of its Report for “Rely Upon” purposes;
- 20 k. Failed to correctly report or correlate the datums and tide corrections to give correct
21 subsurface information, such as depths to sediment, rock strata and competent rock
22 levels, rock head profile, presence of boulders;
- 23 l. Failed to correct conflicting bathymetric MSL and MLLW datum prior to issuing
24 Kleinfelder Report of June 4, 2004, despite timely discovery;
- 25 m. Failed to record the correlation of “sea level” on its borehole logs, thus omitting a
26 reference standard for its tidal correction;
- 27 n. Failed to exercise due care for data in view of the highest design integrity necessary
28 for critical hydrocarbon LNG terminal design;

- 1 o. Failed to consider sufficiently the conditions for marine contractors from
2 environmental permit constraints, Sempra's aggressive schedule, and actual marine,
3 metocean and subsurface conditions;
- 4 78. Arup failed, as engineering advisor, in the use of reasonable care or the conformance
5 to reasonable and accepted professional standards, in part as follows:
- 6 a. Failed to advise or require site evaluation with Prudent Industry Practices;
- 7 b. Failed to pursue Kleinfelder's recommendation to consider further geotechnical
8 borings if design changes placed foundations between borings, which in fact occurred;
- 9 c. Failed to establish a satisfactory quality management feedback process to (i)
10 implement Site Report recommendations, (ii) synthesize data to eliminate
11 inconsistencies or inaccuracies, or (iii) identify insufficiencies in Rely Upon
12 Information;
- 13 d. Failed to require more than 6 test borings in an overall plan area of 60,000m², or at
14 any actual piling design site, in order to obtain more reliable information on
15 subsurface conditions;
- 16 e. Failed to circulate its discovery of Thales' and Kleinfelder's MSL and MLLW datum
17 conflict to Kleinfelder to allow for bathymetric corrections prior to issuance of final
18 Kleinfelder Report of June 4, 2004;
- 19 f. Failed to supply Kleinfelder with information from Fugro Pelagos geophysical surveys
20 of May 2004;
- 21 g. Failed, after having reviewed Kleinfelder Report of November 2003, to review the
22 revised geophysical and seismic re-evaluated sections leading to issuance of final
23 Kleinfelder Report;
- 24 h. Failed to provide SaiGut with 10 Site Reports issued "for information" and utilized as
25 references in the Arup Report;
- 26 i. Failed to advise any geotechnical borehole data or calibrated geophysical data for the
27 Unloading Platform or Approach Trestle;
- 28 j. Failed to establish a common datum for geotechnical/geophysical surveys;

- 1 k. Failed to recognize inadvisability of Whessoe prescription of reverse circulation
2 techniques on sloping subsurface terrain;
- 3 l. Failed to consider effect of Mexican NEA blasting prohibitions on risk of insufficient
4 subsurface information and methods of design or construction;
- 5 m. Failed to prevent designation of Rely-Upon Information with conflicting sea level
6 datum and no concordance for vertical height reconciliation;
- 7 n. Failed to correct designation of Kleinfelder Report as Rely Upon Information despite
8 having advised in Arup Report to make it "for information only" instead.
- 9 79. Whessoe, as design engineer, failed in the use of reasonable care or the conformance
10 to reasonable and accepted professional standards for highest integrity LNG marine structures, in part
11 as follows:
- 12 a. Failed to design or advise by Prudent Industry Practices;
- 13 b. Failed to allow, in its prescriptive pile installation engineering selection and
14 construction techniques, for actual site conditions at variance with Site
15 Reports, and the constraints imposed by the prescriptive environmental permit
16 conditions;
- 17 c. Failed to prescribe engineering criteria to allow flexibility in engineering and
18 construction options available, e.g., in prescribing reverse circulation drilling
19 technique on sloping subsurface terrain or seeking environmental permit
20 exceptions to allow discrete controlled underwater blasting with curtain wall
21 containment to protect the marine environment;;
- 22 d. Failed to allow for potentially variable rock head profile suggested by
23 Kleinfelder Report, especially in view of blasting prohibition;
- 24 e. Failed to establish a satisfactory quality management feedback process to (i)
25 implement Site Report recommendations, (ii) synthesize data to eliminate
26 inconsistencies or inaccuracies, or (iii) identify insufficiencies in Rely Upon
27 Information;
- 28 f. Failed to prescribe proper locations for testing boreholes.

1 80. Q&S Engineering failed in the use of reasonable care or the conformance to
2 reasonable and accepted professional standards, in part as follows:

- 3 a. Failed to survey or advise by Prudent Industry Practices;
- 4 b. Failed by concluding, without reasonable basis, that its 2005 data was
5 “generally consistent with the Kleinfelder data collected in 2003;”
- 6 c. Failed to adopt any standardized vertical datum thus further confusing the
7 various measurements derived from the different sources (Thales, Kleinfelder,
8 Fugro), or to recognize that its dolphin probing locations were remote from
9 Kleinfelder borehole locations;
- 10 d. Failed to recognize that its measuring datum (MSL) was different than used by
11 Kleinfelder (MLLW), or that its probing locations were remote from
12 Kleinfelder borehole locations;
- 13 e. Failed to advise of the accuracy limitations of its GPS-guided diver hand-held
14 jet probe technique compared to anchored-barge mounted geotechnical boring
15 used by Kleinfelder;
- 16 f. Failed to identify the constraints of jet-probing technique to obtain accurate
17 data in deep compacted sediment, or that dense sediment and the probe’s
18 restricted length (12 meters) or friction resistance could prevent the probe from
19 reaching through deep compacted sediment to establish top of competent rock,
20 or rock strata at certain dolphin locations.

21 81. Each of the above failures to use reasonable care and/or conform to reasonable and
22 accepted professional standards by each Defendant was the proximate cause of damage to SaiGut.

23 82. Plaintiffs have been damaged by such acts of negligence in an amount to be proven at
24 trial, but at least in the amount of \$60 million U.S. dollars.

25 SECOND CAUSE OF ACTION

26 (Negligent Misrepresentation against All Defendants except Q&S)

27 83. Plaintiffs reallege and reincorporate by reference all paragraphs herein.

28 84. Defendants knew and intended that SaiGut would rely upon the information contained

1 in the Site Reports ordered, produced, reviewed and approved by the Sempra Defendants, the
2 Consultants, the BVT Defendants, and Q&S in that much of the information was to be provided as
3 Rely-Upon Information for the design of Marine Facilities, on which SaiGut was expected to base its
4 bid. In fact, Sempra Energy, ECA, BMVT and BVT did provide the information for the express
5 purpose of allowing contractors to estimate the costs of construction, formulate a "critical path"
6 construction plan, and submit a bid for the Subcontract. Defendants intended to induce SaiGut and
7 others to act in reliance on such information, evidently from the contract provision that contractors
8 may "rely upon the accuracy of the information without further verification."

9 85. Plaintiffs are informed and allege that defendants knew and intended that SaiGut
10 would use and rely upon the drawings, specifications, and plans provided by ECA, BMVT, and BVT
11 during the Invitation to Bid in preparing its bid.

12 86. The Rely-Upon Information, including the Kleinfelder and Thales Reports, did not
13 accurately represent the conditions at the site where the Marine Facilities were to be built. Rather, as
14 set forth above, the Rely-Upon Information contained numerous material inaccuracies, particularly
15 with respect to measurement datums, bathymetry and subsurface rock levels and quality. Also,
16 drawings, specifications, and plans provided by ECA, BMVT, and BVT during the Invitation to Bid
17 and Subcontract negotiation contained material inaccuracies or omissions on the SWI scope of work.

18 87. SaiGut justifiably relied upon the Rely-Upon Information, including but not limited to
19 the Kleinfelder Report, as well as upon other drawings, specifications, and plans provided by ECA,
20 BMVT, and BVT during the Invitation to Bid and negotiation of the Subcontract, in preparing its bid
21 for the Marine Facilities.

22 88. When Defendants ordered, produced, reviewed, approved, and supplied the inaccurate
23 information to SaiGut, they had no reasonable basis for believing the information to be true. By
24 providing the inaccurate information, Defendants misrepresented the nature of the subsurface
25 conditions where the Marine Facilities were to be located, and the scope of work necessary to
26 complete the SWI structure.

27 89. At the time of Defendants' misrepresentations, SaiGut was ignorant of the actual
28 jobsite conditions and scope of work. Knowledge of the actual jobsite conditions and scope of work

would have changed the design, procurement, and construction elements of SaiGut's bid, and would have increased SaiGut's estimates of the timeframe for construction and costs of labor, plant and materials. Knowledge of the actual conditions and scope of work also would have altered SaiGut's "critical path" formulation and final bid for the Subcontract.

90. As a direct and proximate result of defendants' negligent misrepresentations, including the inaccuracies in the Rely-Upon Information and other drawings, specifications, and plans provided to SaiGut for use in preparing its bid for the Marine Facilities, Plaintiffs have been and will suffer damages in an amount to be proven at trial, but at least in the amount of \$60 million.

THIRD CAUSE OF ACTION

(Breach of Implied Warranty of Information against All Defendants)

91. Plaintiffs reallege and reincorporate by reference all paragraphs herein.

92. As a matter of law, the Semptra Defendants had an obligation to provide BVT with plans and specifications that were adequate, complete and sufficient to allow BVT to design and build the Marine Facilities and the SWI structure. When ECA accepted BVT's bid and awarded it the Prime Contract, ECA impliedly warranted the adequacy of the plans, specifications, drawings and Rely-Upon Information for purposes of reasonably bidding for and performing design and build of the Marine Facilities. Likewise, BVT had an obligation to provide plans and specifications that were adequate, complete and sufficient to allow SaiGut to construct the Marine Facilities and SWI structure as intended when the bid was offered. When BVT accepted SaiGut's bid and awarded it the Subcontract, BVT impliedly warranted the adequacy of the plans, specifications, drawings and Rely Upon Information for purposes of reasonably bidding and performing construction of the Marine Facilities and SWI structure.

93. SaiGut was, in fact, misled by ECA and BVT to its detriment when preparing and submitting its bid by their provision of inaccurate, incomplete and inadequate plans and specifications. Moreover, both ECA and BVT failed to timely remedy the defective Rely-Upon Information, constituting material and significant breaches of the implied warranty of the adequacy of the plans and specifications.

94. As a direct and proximate result of defendants' breach of implied warranty of

adequacy of the Rely-Upon Information, Plaintiffs have been and will suffer damages in an amount to be proven at trial, but at least in the amount of \$60 million.

FOURTH CAUSE OF ACTION

(Breach of Duty of Non-Hindrance against the BVT Defendants)

95. Plaintiffs reallege and reincorporate by reference all paragraphs herein.

96. Implied in the Subcontract between BVT and SaiGut is the duty to cooperate and the promise that the BVT Defendants and their agents would not act or fail to act in any manner to hinder, delay, or interfere with SaiGut in the prosecution of its work on the Marine Facilities.

97. The BVT Defendants and their agents also expressly owed Plaintiffs a duty of cooperation and non-hindrance under the terms of the Subcontract.

98. The BVT Defendants breached their duties of cooperation and non-hindrance by failure to properly administer the Subcontract; to provide access to the project at times and in states of completeness as specified in the plans, drawings, specifications and the related Subcontract documents; by delaying in considering and granting change orders, extra work orders, and reasonable requests for time extensions; by the active interference by the BVT Defendants and their subcontractors and agents with SaiGut's ability to perform work in a timely manner in accordance with the terms of the Subcontract and related documents, or failures on their part to adequately perform their obligations as specified in the Subcontract; by failing to timely issue project drawings and plans and to timely remedy defects therein; by failing to provide accurate and complete Rely Upon Information and to timely remedy defects therein; by failing to properly or timely respond to SaiGut's requests for equitable adjustment, or reasonably advocate on SaiGut's behalf with respect to those claims, as stated in the Subcontract.

99. As a direct and proximate result of defendants' breaches of this duty, Plaintiffs are entitled to recover damages at least in the amount of \$60 million and to receive an extension of time under the Subcontract.

FIFTH CAUSE OF ACTION

(Breach of Contract against the BVT Defendants)

100. Plaintiffs reallege and incorporate by reference all paragraphs herein.

1 101. Under the terms of the Subcontract and by providing the Rely Upon Information and
2 authoring and preparing other drawings, plans and specifications, the BVT Defendants represented
3 and warranted to SaiGut the following:

4 a. That the plans, drawings, specifications and Rely-Upon Information provided by the
5 BVT Defendants were suitable, accurate, adequate and complete and, if followed, SaiGut could
6 accomplish an acceptable result within the time specified by the contract;

7 b. That the BVT Defendants and their agents would neither hinder, delay, nor
8 unreasonably interfere with SaiGut's work, would arrange and coordinate the work of other
9 contractors working on the Marine Facilities project so as to avoid any delay being imposed upon
10 SaiGut in the completion of its work, and would keep the work in a state of forwardness so as to
11 enable SaiGut to perform its work within the required time and in accordance with the budget upon
12 which SaiGut submitted its bid for the Subcontract;

13 c. That the BVT Defendants, in the administration of the Subcontract, would promptly
14 acknowledge and reasonably compensate SaiGut for additional or extra work and grant in a prompt
15 and prudent fashion extensions of time as required by SaiGut in the event of design changes,
16 coordination problems, delays attributable to the BVT Defendants or their agents, or other
17 compensable changes for which appropriate extensions of time would customarily be granted; and

18 d. That the BVT Defendants would staff the Marine Facilities project with competent,
19 professional, and experienced management capable of understanding BVT's responsibilities with
20 respect to the Marine Facilities project and consistent with the plans, drawings, and specifications and
21 other Rely Upon Information according to which the project was to be performed.

22 102. SaiGut reasonably relied on, among other things, the express and implied warranties
23 and representations set forth above, and the accuracy of the Rely-Upon Information as provided, and
24 based both its bid and its performance in reliance thereon.

25 103. Throughout SaiGut's work on the Marine Facilities, the BVT Defendants made many
26 significant and repeated changes in the design and work from that reflected in the Subcontract
27 documents, which required SaiGut to supply labor, materials, equipment, supplies and overhead items
28 well beyond that contemplated at the execution of the Subcontract. The BVT Defendants failed and

1 refused to recognize and promptly respond to such changes and, ultimately, to properly price and pay
2 for the changes as required by the Subcontract.

3 104. The BVT Defendants breached the express and implied obligations under the
4 Subcontract by its actions and/or inactions, including but not limited to the following:

5 a. Providing defective or inadequate information, plans, specifications, and geotechnical
6 reports as information "to be relied upon without further verification;"

7 b. Requiring changed and extra work without justly compensating SaiGut and properly
8 extending the contract time within which to complete the work;

9 c. Interfering with, disrupting and delaying SaiGut's progress by its actions or failures to
10 act, or as a result of delays or inadequate or improper performance of work that was the responsibility
11 of BVT under the Subcontract;

12 d. Failing to timely provide the design documents and drawings and failing to provide
13 compensation for the changed work and delays resulting therefrom;

14 e. Failing to timely respond to or take proper action on requests for information,
15 submittals, proposed change requests and extra work orders, and requests for equitable adjustment;

16 f. Requiring SaiGut to perform extra work, which delayed the completion of the work
17 under the Subcontract without granting appropriate time extensions or compensating SaiGut for its
18 increased overhead, supervisor and engineer time, and other costs incurred as a result of such delays;

19 g. Providing inadequate project management, administration, and communication on the
20 Marine Facilities project;

21 h. Requiring directly or constructively the acceleration of SaiGut's works by, among
22 other things, demanding that the work be completed as soon as possible, without further
23 compensation or time, and by threatening to hold SaiGut liable for delay damages, liquidated
24 damages, or additional costs if the schedule was not met;

25 i. Failing to coordinate the work of other contractors and entities;

26 j. Hiring a blasting subcontractor that was unable to properly carry out the blasting of the
27 area designated for the SWI pump pit as provided in the Subcontract leading to numerous instances of
28 delay and extra labor and expense;

1 k. Failing to compensate SaiGut's additional work or extend its time due to the defective
2 and inaccurate Rely Upon Information;

3 l. Failing to provide compensation for SaiGut's additional work or changed scope of
4 work resulting from differing site conditions encountered on the project.

5 m. Failing to notify SaiGut of the actual terms and conditions of its insurances, causing
6 extra effort and cost to SaiGut in establishing its insurance exposure by virtue of the revised
7 deductible provisions to actual claims.

8 These changes and differing conditions were unanticipated, unforeseen, and undisclosed by a
9 reasonable reading of the Rely-Upon Information, plans, drawings and specifications and other
10 Subcontract documents. The changes and differing conditions were not within the parties'
11 contemplation when they entered the Subcontract, but materially and cardinally delayed the time of
12 completion and the cost of performance, and resulted in productivity losses, equipment standby and
13 breakdown, idle manpower and extended plant and jobsite, procurement of additional materials, extra
14 labor and engineering, and additional overhead, and other costs.

15 105. SaiGut has done its utmost to mitigate its damages, and in that effort SaiGut has
16 expended substantial amounts of its own funds and time in order to complete the construction of the
17 Marine Facilities and SWI structure despite the defective Rely Upon Information and other failures of
18 the BVT Defendants.

19 106. As a result of BVT's breaches and misrepresentations at the time of bid and at
20 Subcontract execution, SaiGut was required to perform work clearly not contemplated by the
21 Subcontract, and of a different nature and character than provided for therein. SaiGut's performance
22 was also materially hindered, delayed and disrupted by BVT's failure to perform as agreed, thereby
23 causing SaiGut to incur significant additional costs with respect to performance of its obligations
24 under the Subcontract.

25 107. By reason of the foregoing, Plaintiffs are entitled to recover damages in the sum of at
26 least in the amount of \$60 million, together with amounts representing all remaining billed and
27 unpaid subcontract work and retainage held and not yet paid, together with interest thereon at the
28 highest applicable rate, and to an extension of time.

108. Despite Plaintiffs' timely demand therefor, the BVT Defendants have failed, refused and neglected to pay said sums, or any portion thereof, or to grant such extension of time.

109. Pursuant to Section 553.54.3 of the Subcontract, Plaintiffs are also entitled to an award of their reasonable attorneys fees incurred arising from the Subcontract.

SIXTH CAUSE OF ACTION

(Breach of Implied Covenant of Good Faith, Fair Dealing against BVT Defendants)

110. Plaintiffs reallege and reincorporate by reference all paragraphs herein.

111. By operation of law, the BVT Defendants owe SaiGut a duty of good faith and fair dealing in connection with BVT's performance of the Subcontract such that SaiGut could fulfill its contractual obligations, and enjoy the benefits of its bargain;

112. Said BVT Defendants have significantly and materially breached the covenant of good faith and fair dealing, to SaiGut's detriment, by conduct including, but not limited to, the BVT Defendants' failure to provide complete and accurate Rely Upon Information; failure to provide accurate drawings upon which SaiGut could base its bid; failure to adhere to the design specifications and work methodologies as set forth in the Subcontract documents; failure to compensate SaiGut for additional work as directed by BVT; failure to timely respond to and/or take proper action with respect to requests for information, proposed change requests and requests for extra time or extra work orders or other equitable adjustment; and the BVT Defendants' advertising the Subcontract for bids and proceeding to execute the Subcontract knowing that the designs, drawings, plans and Rely Upon Information were (and are) defective, incomplete, and inaccurate.

113. As a direct, proximate, and foreseeable result of the BVT Defendants' breaches of the covenant of good faith and fair dealing, Plaintiffs are entitled to an extension of time, and to recover damages of at least \$60 million, together with interest at the highest statutory rate from the dates due until paid, and its attorneys fees incurred herein.

SEVENTH CAUSE OF ACTION

(Fraud against the BVT Defendants)

114. Plaintiffs reallege and reincorporate by reference all paragraphs herein.

115. Pursuant to Section 18.1 of the Prime Contract, BVT agreed that, within 90 days, it

1 “shall ... investigate the Site Conditions and become familiar with, and satisfy itself with respect to,
2 the nature and location of the Work and Site Conditions at the Site ... in accordance with Prudent
3 Industry Practices.” Section 18.1 provided that, after expiration of the 90 day period, BVT “shall be
4 deemed to have obtained all necessary information as to risks, contingencies, and all other
5 circumstances that may influence or affect the Work, including all subsurface conditions except as set
6 forth in Section 18.3.”

7 116. Under Section 18.3 of the Prime Contract, ECA would retain the risk of “Unforeseen
8 Site Conditions,” defined as any Site Conditions that (a) BVT discovered during the 90-day Site
9 Investigation Period; that (b) BVT described in reasonable detail in a Notice to ECA during that
10 Period; and that (c) differed materially from the descriptions of the Site Conditions in the Site
11 Reports. Failing any such Notice, BVT agreed to accept the risk of any variance between the
12 expected and actual site conditions.

13 117. Plaintiffs are informed and allege that BVT’s sole effort to investigate the Site’s ocean
14 floor as required by Section 18.1 was to obtain the Q&S Report, but its jet-probing technique is
15 known to be inadequate, especially in dense sands, to confirm geotechnical data, as Q&S purported to
16 do. BVT rejected the recommendations of Kleinfelder and Arup for further geotechnical testing.
17 After this weak effort, BVT gave no notice to ECA during the 90-day Period of any differing Site
18 Conditions, and thus accepted the entire risk of unforeseen Site Conditions under Section 18.1. At no
19 time did BVT disclose these material facts to SaiGut prior to the Subcontract.

20 118. Plaintiffs are informed and allege that the BVT Defendants attempted to fraudulently
21 pass on to SaiGut the risk of differing Site Conditions that it had previously assumed from ECA. To
22 this end, they unilaterally prepared “minutes” from a Bid Conditioning Meeting with SaiGut in April
23 2005 falsely suggesting that SaiGut had agreed there would be “no rely-upon data on soil and
24 subsurface conditions,” and had unconditionally agreed to accept full risk of any variance between
25 expected and actual soil conditions, pile lengths and geotechnical data. The BVT Defendants knew
26 or should have known the “minutes” were false because SaiGut never made any such “unconditional”
27 promise, nor indicated that it had not relied on the “Rely Upon Information,” nor stated any
28 willingness to accept the risk of subsurface conditions without a corresponding “pass-thru” right to

1 obtain compensation from ECA through BVT. The BVT Defendants had repeatedly represented to
2 SaiGut that, upon any variance in actual conditions from expected "Rely Upon" conditions, BVT
3 could assist it to obtain compensation from ECA on a "pass-thru" basis. BVT knew or should have
4 known that its assurances were misleading, since BVT had already accepted the site conditions risk
5 under the Prime Contract, and thus had no legal right to make such a pass-thru claim to ECA. The
6 BVT Defendants failed, however, to disclose this fact to SaiGut prior to the Subcontract, and for three
7 years sequestered from SaiGut the Prime Contract's provision by which BVT had accepted such risk.

8 119. Moreover, said "minutes" directly conflict with the language of the Subcontract signed
9 in July 2005. Section 553.50.2 allocates only limited risk to SaiGut, stating that SaiGut "has satisfied
10 itself as to the character . . . of surface and subsurface conditions . . . *insofar as this information is*
11 *reasonably ascertainable from an inspection of the Jobsite and Subcontract Documents.*" (*ital.*
12 *added*). Thus, SaiGut accepted the risk only of Site Conditions "reasonably ascertainable from an
13 inspection."

14 120. Further, the Subcontract also reflects SaiGut's reliance on "Rely Upon Information,
15 and its expectation of a "pass-thru" right to recoup any costs incurred due to Unforeseen Site
16 Conditions. Early drafts demonstrate SaiGut's pass-thru expectation as SaiGut drafted a "pass-thru
17 clause" for addition to a BVT draft that lacked such a provision, and BVT then included a modified
18 pass-thru clause which appeared to fulfill its earlier assurances to SaiGut. The final Subcontract
19 states the requirement that SaiGut based its bid on the Rely-Upon Information and states BVT's
20 promise that, in case SaiGut encountered any variances from the Rely-Upon Information, the BVT
21 Defendants would support and assist SaiGut in presenting and negotiating with ECA any "pass-thru"
22 claims for such changes.

23 121. In entering the Subcontract, SaiGut relied on the BVT Defendants' representations and
24 assurances that BVT could present a pass-thru claim to ECA for compensation for extra costs SaiGut
25 may incur, or for extension of time required, resulting from any variance from conditions indicated by
26 Rely Upon Information. But the BVT Defendants failed to inform Plaintiffs that they had effectively
27 waived any pass-thru rights against ECA by allowing the 90-day Site Investigation Period to lapse
28 without giving any Notice of differing conditions. Instead, the BVT Defendants concealed the actual

1 facts by sequestering the Prime Contract, by delaying by 6 months the presentation to ECA of
2 SaiGut's October 2005 claim, by discouraging SaiGut from making a request for additional time on
3 the claim of "different critical path," and other devices. The BVT Defendants knew or should have
4 known that its assurances to SaiGut were misleading, since they BVT knew that BVT had thus
5 contractually forfeited any pass-thru claim rights against ECA. BVT knew that these material facts
6 were not known to SaiGut, and that they could not be discovered by SaiGut before execution of the
7 Subcontract. The BVT Defendants failed to disclose these material facts and/or concealed the same,
8 despite BVT's duty to disclose them to SaiGut.

9 122. Further, as alleged above, on April 14, 2006, BVT requested, and SaiGut agreed, to
10 transfer an additional \$750,000 to the "next phase" of the ECA project for which contracts had yet to
11 be awarded but which BVT suggested it was likely to again be prime contractor. Plaintiffs are
12 informed and allege that, when these assertions were made, the BVT Defendants knew or had reason
13 to know that BVT was not to be awarded a contract for the second phase of the ECA project. As
14 such, it procured SaiGut's acceptance of the agreement without disclosing material information.

15 123. Plaintiffs are informed and allege that the BVT Defendants failed to disclose these
16 material facts with the intent to induce SaiGut to enter into the Subcontract, to fraudulently transfer
17 the Site Conditions risk to SaiGut, and to induce SaiGut to agree to a very substantial liquidated
18 damages provision for delay (to \$200,000 per day), again on the expectation that any delay caused by
19 differing Site Conditions would be compensable by the pass-thru procedure promised by BVT. Due
20 to BVT's failure to disclose its inability to claim against ECA for site conditions, SaiGut was
21 unaware of the true material facts upon entering the Subcontract.

22 124. Justifiably relying upon the BVT Defendants' said assurances and failures to disclose,
23 SaiGut entered into the Subcontract in reliance on its stated limitations on risk of Unforeseen
24 Conditions and its provision for a pass-thru procedure for site conditions variance claims. SaiGut
25 also entered into the Subcontract with the reasonable belief that its substantial liquidated damages
26 provision would apply to delay within SaiGut's control, not to delay beyond SaiGut's control caused
27 by Site Conditions differing from Rely Upon Information supplied by BVT and Sempra, due to the
28 compensation procedure for pass-thru claims promised by BVT. The facts that BVT intentionally

1 misrepresented and/or not disclosed to SaiGut were material to its decision to enter into the
2 Subcontract with its provisions described above.

3 125. As a direct and proximate result of the BVT Defendants' misrepresentations and
4 omissions, Plaintiffs have suffered, and will suffer damages. Plaintiffs are entitled to damages to
5 compensate for loss caused by its reliance upon the BVT Defendants' assurances of "pass-thru"
6 rights, and to rescission or other relief from any BVT claim to liquidated damages.

7 126. Plaintiffs are informed, believe, and allege that the aforementioned conduct of the
8 BVT Defendants was oppressive, malicious, fraudulent, and deceitful, done with the intention of
9 depriving Plaintiffs of their rights and/or otherwise causing injury to Plaintiffs, and was despicable
10 conduct that subjected Plaintiffs to a cruel and unjust hardship in conscious disregard of Plaintiffs'
11 rights, and justifies an award of exemplary and punitive damages.

12 EIGHTH CAUSE OF ACTION

13 (Cardinal Change/*Quantum Meruit*: the Semptra and BVT Defendants)

14 127. Plaintiffs reallege and reincorporate by reference all paragraphs herein.

15 128. The differing site conditions and unforeseen conditions encountered on the project by
16 SaiGut and the misrepresentations and breaches of warranty imposed upon SaiGut by the BVT and
17 Semptra Defendants resulted in SaiGut being forced to perform duties that were drastically different in
18 character, scope, and cost than those of the Subcontract on which it bid, bargained for, and executed
19 in writing with BVT.

20 129. As a result, the construction work performed by SaiGut on the Marine Facilities and
21 SWI structure, at the direction of BVT, was substantially more onerous, difficult and costly to
22 perform than the work reasonably contemplated by the parties under the Subcontract, which work
23 was not within the scope of SaiGut's work under the Subcontract, and which exceeded the scope of
24 the change provisions of the Subcontract.

25 130. The design changes required in order to physically construct the pile foundations and
26 the SWI structure, coupled with BVT's other material contractual breaches, mismanagement, and
27 lack of coordination were different than that which Plaintiffs or any bidder could have anticipated.
28 As a result, Plaintiffs are entitled to recover the reasonable value of all labor, equipment, materials,

1 and services performed on a cardinal change/*quantum meruit* basis according to proof but at least \$60
2 million, with interest at the highest applicable rate, and its attorney's fees incurred.

3 NINTH CAUSE OF ACTION

4 (Mutual Mistake against BVT Defendants)

5 131. Plaintiffs reallege and reincorporate by reference all paragraphs herein.

6 132. At the time of the award and execution of the Subcontract, both Plaintiffs and the BVT
7 Defendants were mistaken in their beliefs regarding the nature of the subsurface conditions, including
8 the rock head profile, depth to competent rock and related facts essential to the timely and efficient
9 completion of the Marine Facilities and SWI project and the effectiveness of the design. Their
10 mutual mistake was fundamental to the basic assumptions upon which the Subcontract was made and
11 materially affected the benefit of the bargain. The Subcontract as executed did not place the risk of
12 this mistake on Plaintiffs.

13 133. As a result of the mutual mistake of the parties, Plaintiffs have been materially
14 damaged and the BVT Defendants have been unjustly enriched from SaiGut's performance.

15 134. Plaintiffs are therefore entitled to have the Subcontract reformed to the extent
16 necessary to account for the parties' mistake and to conform the agreement to the parties' reasonable
17 expectations. Plaintiffs are also entitled to the reasonable value of its services rendered, and the
18 reasonable value of goods and materials incorporated in the Marine Facilities and SWI project, less
19 the reasonable value of BVT's previous payments to SaiGut, in an amount according to proof but at
20 least \$60 million, together with interest at the highest applicable rate, and its attorney's fees incurred.

21 TENTH CAUSE OF ACTION

22 (*Quantum Meruit*: Reasonable Value of Work – the Sempra and BVT Defendants)

23 135. Plaintiffs reallege and reincorporate by reference all paragraphs herein.

24 136. As an alternative claim for relief, SaiGut alleges that from May 2005 to the present,
25 SaiGut has, at the request of the BVT and Sempra Defendants, furnished services, labor, plant,
26 material, and equipment in the course of performing its obligations under the Subcontract, all of
27 which were incorporated into the project for the benefit of the BVT and Sempra Defendants. For
28 construction work through the date hereof, the actual and reasonable value of labor, material, and

1 equipment furnished by SaiGut and used and incorporated in the Marine Facilities project greatly
2 exceeds the contractual limits. The amount claimed has been set forth in detail in the foregoing
3 paragraphs of this Complaint. Plaintiffs will seek to amend its claim for the additional value of
4 services, labor, materials and equipment furnished by SaiGut for construction work and used and
5 incorporated in the Marine Facilities project not reflected in the foregoing paragraphs.

6 137. The services, labor, materials, and equipment were actually used for the benefit of the
7 BVT and Sempra Defendants.

8 138. The amount, type and quantity of the engineering, procurement and construction
9 services, labor, materials and equipment provided by SaiGut and used in the construction of the
10 Marine Facilities was reasonable.

11 139. The net unpaid amount is the actual and reasonable net value of the construction
12 services, labor, materials and equipment provided to the BVT and Sempra Defendants for which
13 Plaintiffs have not received payment in connection with the project. Despite demands, this amount
14 has not been paid and remains due and owing plus SaiGut's costs and additional amounts to be
15 proved at trial. As an alternative claim for relief, Plaintiffs are entitled to recover, on the equitable
16 basis of *quantum meruit*, and to avoid unjust enrichment, an amount according to proof but at least
17 \$60 million, together with interest at the highest applicable rate, and its attorney's fees incurred.

18 **ELEVENTH CAUSE OF ACTION**

19 **(Constructive Acceleration against the BVT Defendants)**

20 140. Plaintiffs reallege and reincorporate all paragraphs herein.

21 141. As a result of the inaccurate Rely Upon Information furnished by BVT, the BVT
22 Defendants' failures to follow Prudent Industry Practices, and their failures to commission a further
23 geotechnical survey despite knowledge of need therefor, to provide any geotechnical or calibrated
24 geophysical data for the Jetty area, to reasonably select its blasting subcontractor, and BVT's other
25 delays and omissions, SaiGut experienced delays in completing its work that were excusable due to
26 such delays and events being attributable to causes beyond SaiGut's control.

27 142. The BVT Defendants had knowledge of these excusable delays as demonstrated by
28 timely notices of the delays and SaiGut's proper request for a time extension.

143. As alleged, SaiGut's requests of October 2005, May 23, 2007 and November 7, 2007, seeking both monetary compensation and extension of time for excusable and compensable delay, were rejected both by the BVT and Sempria Defendants on June 13, 2007 and on December 18, 2007.

144. An order to accelerate was effectively and constructively made by BVT and ECA through their refusals to grant any extension of time or monetary compensation for delays incurred solely due to BVT and others' delay and omissions, but without SaiGut's fault.

145. Plaintiffs did, through great efforts and very substantial expenditures, effectively accelerate SaiGut's efforts to complete its Work on the Marine Facilities and Seawater Intake structure, and Plaintiffs are entitled to recover such expenditures in such acceleration.

146. As a direct, proximate, and foreseeable result of SaiGut's constructive acceleration, SaiGut is entitled to an extension of time and Plaintiffs may recover damages of at least \$60 million, together with interest at the highest applicable rate, and its attorneys fees incurred herein.

TWELFTH CAUSE OF ACTION

(Injunctive Relief against the BVT Defendants)

147. Plaintiffs reallege and reincorporate all paragraphs herein.

148. Pursuant to Section 551.2 of the Subcontract, SaiGut was required to furnish to BVT, among other things, the following security instruments:

a. For the Performance Security Package, an irrevocable Letter of Credit in amount at least equal to 15% of the Subcontract Price;

b. For the Initial Milestone Payment Security Package, an irrevocable Letter of Credit in an amount at least equal to 8% of the Subcontract Price; and

c. For Retention, an irrevocable Letter of Credit calculated in four steps: (i) 2% of the total Subcontract Price to be issued within 14 days from the execution of the Subcontract; (ii) thereafter increasing the Retention Letter of Credit by 1.5% (cumulative total of 3.5%) of the total Subcontract Price after the 6th month from Subcontract execution; (iii) Thereafter increasing the Retention Letter of Credit by 2% (cumulative total of 5.5%) of the total Subcontract Price after the 12th month from Subcontract execution; and (iv) thereafter increasing the Retention Letter of Credit by 1.5% (cumulative total of 7%) of the total

1 Subcontract Price after the 16th month from the Subcontract execution.

2 149. Also pursuant to Section 551.2 of the Subcontract, SaiGut was required to furnish to
3 BVT a Parent Company Guarantee upon execution of the Subcontract. Accordingly, on or about
4 December 21, 2006, Saipem, as sole owner of SaiGut, issued a Parent Company Guarantee in favor
5 of BVT whereby Saipem guaranteed the "punctual true and faithful performance and observance by
6 [SaiGut] of its obligations under or in accordance with" the Subcontract, and "shall of its own
7 expense perform or take whatever steps may be necessary to procure performance of the obligations
8 of [SaiGut] under the Subcontract when such obligation is due or payable" The effective date of
9 the Parent Company Guarantee was May 13, 2005.

10 150. In accordance with its contractual obligations, Saipem instructed Banco Nacional de
11 Mexico, S.A. ("Banamex") to issue, and Banamex did issue, the following irrevocable Standby
12 Letters of Credit (collectively, the "Letters of Credit") in favor of BVT, all of which are remain
13 outstanding:

- 14 a. Standby Letter of Credit P400669 in the amount of \$618,528.00;
- 15 b. Standby Letter of Credit P400670 in the amount of \$646,056.00;
- 16 c. Standby Letter of Credit P400671 in the amount of \$926,704.00;
- 17 d. Standby Letter of Credit P404954 in the amount of \$214,780.00;
- 18 e. Standby Letter of Credit P404955 in the amount of \$161,085.00;
- 19 f. Standby Letter of Credit P404956 in the amount of \$161,085.00;
- 20 g. Standby Letter of Credit P404957 in the amount of \$429,560.00;
- 21 h. Standby Letter of Credit P404958 in the amount of \$1,610,850.00;
- 22 i. Standby Letter of Credit P404959 in the amount of \$214,780.00;
- 23 j. Standby Letter of Credit P111636 in the amount of \$1,718,240.00;
- 24 k. Standby Letter of Credit P111637 in the amount of \$815,632.00;
- 25 l. Standby Letter of Credit P111638 in the amount of \$6,443,400.00;

26 151. Under their vague terms, the Letters of Credit purport to allow BVT to draw upon
27 presentation of a sight draft with a certificate signed by BVT that it notified SaiGut at least five days
28 prior to the date of the drawing that SaiGut has failed to (a) discharge its obligations under the

1 Subcontract; and (b) to take prompt and adequate steps to comply with BVT's demands, and thus
2 intends to draw upon the Letters of Credit.

3 152. The Subcontract provides at Section 551.6 for liquidated damages in the event that
4 SaiGut fails to comply with the schedule and/or the performance requirements of the Subcontract.

5 153. Plaintiffs here assert claims relating to Jetty and Dolphin pile foundations arising from
6 certain defective Rely Upon Information in Site Reports that the Semptra Defendants provided with
7 the Invitation to Bid documents about subsurface marine conditions, which, in turn, was provided by
8 BVT to SaiGut pursuant to the Subcontract. The actual site conditions differed substantially from the
9 data presented in the Rely-Upon Information, which greatly impacted both SaiGut's complexity of
10 performance and its construction schedule and costs. SaiGut was forced to exceed its bid allowances
11 and expend significant additional resources on labor, equipment, and materials due to extra work
12 necessitated by unforeseen subsurface conditions. This also resulted in delay in performance by
13 SaiGut which, due to BVT's refusals to grant a time extension, amounts to constructive acceleration
14 in SaiGut's favor that would deny BVT any right to draw on the Letters of Credit.

15 154. Plaintiffs are informed and allege that the BVT Defendants have threatened and are
16 taking steps with Banamex to draw down on the Letters of Credit asserting ill-defined purported
17 failures to "discharge its obligations" or "take prompt and adequate steps to comply with BVT's
18 demands" in order to gain an unfair advantage prior to final determination of issues in this litigation.
19 However, as stated above, any failure in SaiGut's performance was due to the BVT Defendants' own
20 failure to provide accurate Rely-Upon Information to SaiGut, or BVT's own delays and
21 improprieties, and thus the BVT Defendants are not entitled to draw down on the Letters of Credit.

22 155. The BVT Defendants' threatened wrongful conduct, unless and until enjoined and
23 restrained by order of this Court, will cause great and irreparable injury to Saipem in that Saipem will
24 be left without recourse in the event that BVT improperly draws down on the Letters of Credit from
25 Banamex. Plaintiffs are informed and allege that the vague terms of the Letter of Credit allow an
26 opportunity for material fraud in attempting to draw upon them on grounds of failure to "discharge
27 obligations" or "take prompt and adequate steps to comply with BVT's demands." BVT is also a
28 thinly-capitalized, single-purpose entity without the ability to respond to any judgment for damages.

1 Saipem has no adequate remedy at law for the injuries threatened, as Saipem would otherwise be
2 forced to institute a multiplicity of suits to obtain adequate compensation for its injuries.

3 **DEMAND FOR JURY TRIAL**

4 Plaintiffs hereby demand a jury trial on all causes of action alleged herein.

5 **PRAYER FOR RELIEF**

6 WHEREFORE, Plaintiffs seek judgment against defendants as follows:

7 1. On the First Cause of Action, judgment against all Defendants equal to Plaintiffs'
8 damages as determined at trial, at least the sum of \$60 million.

9 2. On the Second Cause of Action, judgment against the BVT and Sempra Defendants,
10 Arup, Kleinfelder and Whessoe for Plaintiffs' damages for their negligent misrepresentation, for at
11 least \$60 million.

12 3. On the Third Cause of Action, judgment against all Defendants for Plaintiffs' damages
13 proximately caused by their breach of the implied warranty of adequacy of Rely-Upon Information, at
14 least for \$60 million.

15 4. On the Fourth Cause of Action, judgment against the BVT Defendants in an amount
16 equal to Plaintiffs' damages proximately caused by said BVT Defendants' breach of the duty of non-
17 hindrance in an amount of at least \$60 million.

18 5. On the Fifth Cause of Action:

19 (a) Judgment against the BVT Defendants in an amount equal to Plaintiffs' damages as
20 alleged herein proximately caused by said BVT Defendants' breach of contract in an amount proven
21 at trial, at least for \$60 million; and

22 (b) Judgment against the BVT Defendants awarding SaiGut an extension of time to
23 complete the Marine Works and SWI structure under the Subcontract as required by delays of said
24 BVT Defendants; and

25 (c) For an award of reasonable attorneys' fees pursuant to Section 553.54.3 of the
26 Subcontract.

27 6. On the Sixth Cause of Action, judgment against the BVT Defendants equal to
28 Plaintiffs' damages alleged herein proximately caused by the BVT Defendants' breach of the implied

1 covenant of good faith and fair dealing for amount determined at trial, but at least \$60 million.

2 7. On the Seventh Cause of Action:

3 (a) Judgment against the BVT Defendants in an amount equal to Plaintiffs' damages as
4 alleged herein proximately caused by their fraud in an amount to be determined at trial;

5 (b) Rescission or other appropriate equitable relief to cancel and set aside the Subcontract
6 and all rights and advantages gained by the BVT Defendants that they forced upon Plaintiffs through
7 deceit and duress; and

8 (c) Punitive damages in such amount as the Court or jury may award.

9 8. On the Eighth Cause of Action, judgment against the Sempra and BVT Defendants for
10 cardinal change/*quantum meruit* as alleged herein in an amount to be determined at trial.

11 9. On the Ninth Cause of Action:

12 (a) Judgment against the Sempra and BVT Defendants in an amount equal to the
13 reasonable value of services rendered by SaiGut, and the reasonable value of goods and materials
14 incorporated in the Marine Facilities and SWI structure, less the value of said Defendants' previous
15 payments to SaiGut, in an amount to be determined at trial;

16 (b) Reformation of the Subcontract to the extent necessary to account for the parties'
17 mistake and to conform the agreement to the parties' reasonable expectations.

18 10. On the Tenth Cause of Action, judgment against the Sempra and BVT Defendants for
19 *quantum meruit*/reasonable value of construction work performed, in an amount to be determined at
20 trial.

21 11. On the Eleventh Cause of Action, judgment awarding SaiGut an extension of time to
22 complete the Marine Works and SWI facilities as required by delays due to causes over which SaiGut
23 had no control and by the BVT Defendants' refusals to extend time, and awarding Plaintiffs their
24 damages incurred, in an amount of at least \$60 million, plus interest and attorneys' fees.

25 12. On the Twelfth Cause of Action:

26 (a) For an order requiring the BVT Defendants to show cause, if any, why they should not
27 be enjoined as set forth herein, during the pendency of this action; and

28 (b) For injunctive relief, temporary and permanent, enjoining the BVT Defendants, and

1 their agents, servants, and employees, and all persons acting in concert with or for it from seeking to
2 draw upon any of the Letters of Credit.

3 13. On all Causes of Action:

- 4 (a) For interest on all damages at the legal rate according to proof;
5 (b) For the costs of suit incurred herein;
6 (c) For reasonable attorneys' fees

7 For such other and further relief that the Court may deem just and proper.

8
9 KIRKPATRICK & LOCKHART PRESTON
10 GATES ELLIS LLP

11
12 Dated: March 14, 2008

By: 

Robert Ted Parker
Raymond E. Loughrey
Kara V. Warner

Attorneys for Plaintiffs

**UNITED STATES
DISTRICT COURT**
SOUTHERN DISTRICT OF CALIFORNIA
SAN DIEGO DIVISION

148779 - SR

**March 14, 2008
13:26:17**

Civ Fil Non-Pris

USAO #: 08CV0478 CIV. FIL.

Judge.: JEFFREY T MILLER

Amount.: \$350.00 CK

Check#: BC#12205

Total-> \$350.00

FROM: SAIGUT V. SEMPRA ENERGY
CIVIL FILING

ORIGINAL
CIVIL COVER SHEET

BY FAX

JS 44 (Rev. 11/04)

The JS 44 civil cover sheet and the information contained herein neither replace nor supplement the filing and service of pleadings or other papers required by law, except as provided by local rules of court. This form, approved by the Judicial Conference of the United States in September 1974, is required for the filing of a case with the court for the purpose of initiating the civil docket sheet. (SEE INSTRUCTIONS ON THE REVERSE OF THE FORM.)

I. (a) PLAINTIFFS

SAIGUT S.A. de C.V., a Mexican corporation; and SAIPEM S.A., a French corporation,

(b) County of Residence of First Listed Plaintiff N/A (Mexico)
(EXCEPT IN U.S. PLAINTIFF CASES)

(c) Attorney's (Firm Name, Address, and Telephone Number)

Robert Ted Parker (SBN 43024), Kirkpatrick & Lockhart Preston Gates Ellis LLP, 55 Second Street, Suite 1700, San Francisco, CA 94105

DEFENDANTS

SEMPRA ENERGY, a California corporation; SEMPRA LNG, a Delaware corporation; et al. (See Attachment.)

County of Residence of First Listed Defendant Southern District of California
(IN U.S. PLAINTIFF CASES ONLY)

NOTE: IN LAND CONDEMNATION CASES, USE THE LOCATION OF THE LAND INVOLVED.

Attorneys (If Known)

MAR 14 2008
CLERK, U.S. DISTRICT COURT
SOUTHERN DISTRICT OF CALIFORNIA
BY
08 CV 0478 JM BLM

II. BASIS OF JURISDICTION (Place an "X" in One Box Only)

- ☐ 1 U.S. Government Plaintiff ☐ 3 Federal Question (U.S. Government Not a Party)
- ☐ 2 U.S. Government Defendant ☒ 4 Diversity (Indicate Citizenship of Parties in Item III)

III. CITIZENSHIP OF PRINCIPAL PARTIES (Place an "X" in One Box for Plaintiff and One Box for Defendant)

- | | PTF | DEF | | PTF | DEF |
|---|---------------------------------------|----------------------------|---|----------------------------|---------------------------------------|
| Citizen of This State | <input type="checkbox"/> 1 | <input type="checkbox"/> 1 | Incorporated or Principal Place of Business In This State | <input type="checkbox"/> 4 | <input checked="" type="checkbox"/> 4 |
| Citizen of Another State | <input type="checkbox"/> 2 | <input type="checkbox"/> 2 | Incorporated and Principal Place of Business In Another State | <input type="checkbox"/> 5 | <input type="checkbox"/> 5 |
| Citizen or Subject of a Foreign Country | <input checked="" type="checkbox"/> 3 | <input type="checkbox"/> 3 | Foreign Nation | <input type="checkbox"/> 6 | <input type="checkbox"/> 6 |

IV. NATURE OF SUIT (Place an "X" in One Box Only)

CONTRACT	TORTS	FORFEITURE/PENALTY	BANKRUPTCY	OTHER STATUTES
<input type="checkbox"/> 110 Insurance <input type="checkbox"/> 120 Marine <input type="checkbox"/> 130 Miller Act <input type="checkbox"/> 140 Negotiable Instrument <input type="checkbox"/> 150 Recovery of Overpayment & Enforcement of Judgment <input type="checkbox"/> 151 Medicare Act <input type="checkbox"/> 152 Recovery of Defaulted Student Loans (Excl. Veterans) <input type="checkbox"/> 153 Recovery of Overpayment of Veteran's Benefits <input type="checkbox"/> 160 Stockholders' Suits <input type="checkbox"/> 190 Other Contract <input type="checkbox"/> 195 Contract Product Liability <input type="checkbox"/> 196 Franchise	PERSONAL INJURY <input type="checkbox"/> 310 Airplane <input type="checkbox"/> 315 Airplane Product Liability <input type="checkbox"/> 320 Assault, Libel & Slander <input type="checkbox"/> 330 Federal Employers' Liability <input type="checkbox"/> 340 Marine <input type="checkbox"/> 345 Marine Product Liability <input type="checkbox"/> 350 Motor Vehicle <input type="checkbox"/> 355 Motor Vehicle Product Liability <input type="checkbox"/> 360 Other Personal Injury PERSONAL INJURY <input type="checkbox"/> 362 Personal Injury - Med. Malpractice <input type="checkbox"/> 365 Personal Injury - Product Liability <input type="checkbox"/> 368 Asbestos Personal Injury Product Liability PERSONAL PROPERTY <input type="checkbox"/> 370 Other Fraud <input type="checkbox"/> 371 Truth in Lending <input checked="" type="checkbox"/> 380 Other Personal Property Damage <input type="checkbox"/> 385 Property Damage Product Liability	<input type="checkbox"/> 610 Agriculture <input type="checkbox"/> 620 Other Food & Drug <input type="checkbox"/> 625 Drug Related Seizure of Property 21 USC 881 <input type="checkbox"/> 630 Liquor Laws <input type="checkbox"/> 640 R.R. & Truck <input type="checkbox"/> 650 Airline Regs. <input type="checkbox"/> 660 Occupational Safety/Health <input type="checkbox"/> 690 Other LABOR <input type="checkbox"/> 710 Fair Labor Standards Act <input type="checkbox"/> 720 Labor/Mgmt. Relations <input type="checkbox"/> 730 Labor/Mgmt. Reporting & Disclosure Act <input type="checkbox"/> 740 Railway Labor Act <input type="checkbox"/> 790 Other Labor Litigation <input type="checkbox"/> 791 Empl. Ret. Inc. Security Act	<input type="checkbox"/> 422 Appeal 28 USC 158 <input type="checkbox"/> 423 Withdrawal 28 USC 157 PROPERTY RIGHTS <input type="checkbox"/> 820 Copyrights <input type="checkbox"/> 830 Patent <input type="checkbox"/> 840 Trademark SOCIAL SECURITY <input type="checkbox"/> 861 HIA (1395ff) <input type="checkbox"/> 862 Black Lung (923) <input type="checkbox"/> 863 DIWC/DIWW (405(g)) <input type="checkbox"/> 864 SSID Title XVI <input type="checkbox"/> 865 RSI (405(g)) FEDERAL TAX SUITS <input type="checkbox"/> 870 Taxes (U.S. Plaintiff or Defendant) <input type="checkbox"/> 871 IRS—Third Party 26 USC 7609	<input type="checkbox"/> 400 State Reapportionment <input type="checkbox"/> 410 Antitrust <input type="checkbox"/> 430 Banks and Banking <input type="checkbox"/> 450 Commerce <input type="checkbox"/> 460 Deportation <input type="checkbox"/> 470 Racketeer Influenced and Corrupt Organizations <input type="checkbox"/> 480 Consumer Credit <input type="checkbox"/> 490 Cable/Sat TV <input type="checkbox"/> 810 Selective Service <input type="checkbox"/> 850 Securities/Commodities/Exchange <input type="checkbox"/> 875 Customer Challenge 12 USC 3410 <input type="checkbox"/> 890 Other Statutory Actions <input type="checkbox"/> 891 Agricultural Acts <input type="checkbox"/> 892 Economic Stabilization Act <input type="checkbox"/> 893 Environmental Matters <input type="checkbox"/> 894 Energy Allocation Act <input type="checkbox"/> 895 Freedom of Information Act <input type="checkbox"/> 900 Appeal of Fee Determination Under Equal Access to Justice <input type="checkbox"/> 950 Constitutionality of State Statutes
REAL PROPERTY <input type="checkbox"/> 210 Land Condemnation <input type="checkbox"/> 220 Foreclosure <input type="checkbox"/> 230 Rent Lease & Ejectment <input type="checkbox"/> 240 Torts to Land <input type="checkbox"/> 245 Tort Product Liability <input type="checkbox"/> 290 All Other Real Property	CIVIL RIGHTS <input type="checkbox"/> 441 Voting <input type="checkbox"/> 442 Employment <input type="checkbox"/> 443 Housing/Accommodations <input type="checkbox"/> 444 Welfare <input type="checkbox"/> 445 Amer. w/Disabilities - Employment <input type="checkbox"/> 446 Amer. w/Disabilities - Other <input type="checkbox"/> 440 Other Civil Rights	PRISONER PETITIONS <input type="checkbox"/> 510 Motions to Vacate Sentence Habeas Corpus: <input type="checkbox"/> 530 General <input type="checkbox"/> 535 Death Penalty <input type="checkbox"/> 540 Mandamus & Other <input type="checkbox"/> 550 Civil Rights <input type="checkbox"/> 555 Prison Condition		

V. ORIGIN

- (Place an "X" in One Box Only)
- ☒ 1 Original Proceeding ☐ 2 Removed from State Court ☐ 3 Remanded from Appellate Court ☐ 4 Reinstated or Reopened ☐ 5 Transferred from another district (specify) ☐ 6 Multidistrict Litigation ☐ 7 Appeal to District Judge from Magistrate Judgment

VI. CAUSE OF ACTION

Cite the U.S. Civil Statute under which you are filing. (Do not cite jurisdictional statutes unless diversity):
28 U.S.C. § 1332(a)(2); 28 U.S.C. § 1391(a)(3)

Brief description of cause:

Negligence, breach of contract, and fraud relating to construction of LNG regasification facility in Mexico.

VII. REQUESTED IN COMPLAINT:

☐ CHECK IF THIS IS A CLASS ACTION UNDER F.R.C.P. 23 **DEMAND \$**
60,000,000.00

CHECK YES only if filename in complaint:
JURY DEMAND: ☒ Yes ☐ No

VIII. RELATED CASE(S) IF ANY

(See instructions):

JUDGE

DOCKET NUMBER

DATE

03/13/2008

SIGNATURE OF ATTORNEY OF RECORD

Robert Ted Parker

FOR OFFICE USE ONLY

RECEIPT #

148779

AMOUNT

350

APPLYING IFP

JUDGE

MAG. JUDGE

3/14/08

CR

ATTACHMENT TO CIVIL COVER SHEET

I. (a) DEFENDANTS (continued)

ENERGIA COSTA AZUL, S. de R.L. de C.V., a Mexican corporation;
BVT LNG COSTA AZUL, S. de R.L. de C.V., a Mexican corporation;
COSTA AZUL BMVT, S.A. de C.V., a Mexican corporation;
BLACK & VEATCH CORPORATION, a Delaware corporation;
TECHINT S.A. de C.V., a Mexican corporation;
THE KLEINFELDER GROUP, INC., a California corporation;
ARUP NORTH AMERICA LIMITED, a United Kingdom corporation;
ARUP TEXAS, INC., a Texas corporation;
WHESOE OIL & GAS LIMITED, a United Kingdom corporation;
Q&S ENGINEERING, INC., a California corporation;
and DOES 1 through 20, inclusive.